

CSOF
EXHIBIT 125(G) -- Z

CSOF
EXHIBIT 125(G) -- Z

VAC ENVIRONMENTAL SERVICES

DAILY SIGN IN LOG

DATE: 11/18/03 PROJECT SITE: Guadalupe Pass PROJECT # 8720

EMPLOYEE NAME (print)	EMPLOYEE SIGNATURE AND SSN #	TIME		TIME		TOTAL HOURS
		IN	OUT	IN	OUT	
GERMADO DIAZ	<i>[Signature]</i>	8:30	12:30	1:00	5:00	8
Yanis Butera	<i>[Signature]</i>					8
Mavis Rivera	<i>[Signature]</i>					8
Juan Carlos	J.C.					8
HELEN A SANCHEZ	<i>[Signature]</i>					8
EDUARDO RODRIGUEZ	E.R.					8
DONALD BRATCHEL		9:00			3:30	6.5

SUPERVISORS SIGNATURE: *[Signature]*

VAC ENVIRONMENTAL SERVICES
SAFETY MEETING

DATE: 11/18/03 (TUESDAY) TIME: 8:30am

JOB SITE: GOLDERS RESIDENCE JOB#: 3120

SUBJECT COVERED IN MEETING:

- SAFETY PROCEDURES
- SCOPE OF WORK
- _____
- _____
- _____

MEETING LEADER: G.P.

MEETING ATTENDANCE LIST:

PRINT NAME	SIGN NAME
1 <u>BERARDO DIAZ</u>	<u>[Signature]</u>
2 <u>Yaidi Bohora</u>	<u>[Signature]</u>
3 <u>Russis Rivera</u>	<u>[Signature]</u>
4 <u>Juan Carlos</u>	<u>[Signature]</u>
5 <u>HERNAN A SANCHEZ</u>	<u>[Signature]</u>
6 <u>EDUARDO RODRIGUEZ</u>	<u>E.R.</u>
7 _____	
8 _____	
9 _____	
10 _____	
11 _____	
12 _____	

DATE

MATERIAL	Equipment	Rental	AREA	HRS	DATE
	17-NBB-AN MACHINES	SCUFFOLDING	AB	54.5	11/18/03
	3-LADDERS				
	1-SANDER				
	1-MEDIA UK				

4 NBB-AN _____ A4
MACHINES

8 " _____ A6

1 " _____ A8

1 " _____ A9

3 " _____ A10, 11

Blalox

VAC ENVIRONMENTAL SERVICES

CHECK LIST

JOB NO. 3120 PROJECT NAME GOLDBERG RESIDENCE

ROOM/AREA: A9 / 23, 24, 30 INSPECTED BY: G.V.

DATE: 11/19/03

	ATTIC	WALLS	CEILING	VENTS	WINDOWS	DOORS	VISUAL INSPECTION OF CONTAINMENT
2" x 4"							
2" x 6"							
2" x 12"							
2" x 10"							
PLYWOOD							
CRITICALS	X			X	X		X
LIGHT FIXTURES							
SANDED							
DETAIL							
FINAL CLEAN							
WALK-THROUGH							X

VAC ENVIRONMENTAL SERVICES

DAILY LOG SHEET AND CHECKLIST

Job Name: <u>GOLOBETS RESIDENTIAL</u>	Job #: <u>3120</u>	Date: <u>11/19/03 (WEDNESDAY)</u>
Supervisor: <u>GERARDO DIAZ</u>	Manpower: <u>7</u>	

Special Instructions: <u>CHUCK PORTABLE UNITS BE WORKING PROPERLY</u>
Consultant:
Owner: <u>MRS. GOLDREIL</u>
G.C. Superintendent: <u>NOV BRUTCHER</u>
Actions Taken: <u>CHUCK BREAKER BOXES FROM MASTER BEDROOM LIGHTING.</u>
Other:

SEQUENCE NO.	DESCRIPTION	SAFETY MEETING	ADDITIONAL TIME REQUIRED
1	Conducted By: <u>G.D.</u>	1	<u>-ATLASCO PURCHASE</u>
2	Subject: <u>AB</u>	2	
3	<u>- S.P.</u>	3	
4	<u>- S.O.W.</u>	4	
5		5	
6		6	
7		7	

7:30am - PICKUP MATERIAL AT WAREHOUSE, WHAT'S THROUGH FOR WORK PROCESS

8:30am - ARRIVED TO JOB-SITE, GET ACCESS INTO BLDG, DO SAFETY MEETING, SIGN-IN, START P.P.E., CREW CHECK CRACKS RATHER BE WORKING IN PICS, THEN CREW SET UP HEPA VACUUMS AT AB, THEN CREW WEAR SUITS & THERMALS TO START CLEAN UP ABOVE CEILING LEVEL (ATTIC) ALSO CHECK W/ UV LIGHT ALL LIGHT BOXES AT CEILING, THEN CHECK IT WAS CHECKING PORTABLE UNITS FIRST THING ON MORNING

12:00pm - TAKE BREAK-LUNCH

12:30pm - RETURN TO WORK, CREW CONTINUED AT AB, DOING CLEAN W/ HEPA VACUUM, THEN PROCEED TO INSTALL POLY AT CEILING AT ENTIRE AREA B. DASH # 31, 30, 79 & 78, SEAL UP TO LEAVE THIS AREA FOR NEXT DAY. DO SANDING ON WOOD FLOOR, ALSO REMOVE CARPETING & POLY FROM FLOOR, BARRICADE ALL WASTE, DEMONSTRATED WASTE OUT TO DUMPSTER CONTAINER & CHECK PORTABLE UNITS & BREAKER BOXES AS POP-OFF FROM MASTER BEDROOM.

6:00pm - WORK-DAY IS DONE

VAC ENVIRONMENTAL SERVICES

DAILY SIGN IN LOG

DATE: 11/19/03 (Wednesday) PROJECT SITE: SOLOBENS RESIDENCE PROJECT # 3120

EMPLOYEE NAME (print)	EMPLOYEE SIGNATURE AND SSN #	TIME		TIME		TIME		TOTAL HOURS
		IN	OUT	IN	OUT	IN	OUT	
GERARDO DIAZ	<i>[Signature]</i>	7:30a	17:00	12:30p	6:00p			10
HERNAN A SANCHEZ	<i>[Signature]</i>				5:00p			9
LUIS LIVERA	<i>[Signature]</i>							9
GERARDO SANCHEZ	<i>[Signature]</i>							9
FRANCIS GALVEZ	J.G.							9
EDUARDO RODRIGUEZ	E.R.				6:00p			10
DONALD BLETCHER		9:00a			1:30p			4.5

SUPERVISORS SIGNATURE: *[Signature]*

YAC ENVIRONMENTAL SERVICES

CONTAINMENT AREA SIGN IN LOG

DATE: 11/19/03 PROJECT SITE: GOLOBERS RESERVE PROJECT # 3720

EMPLOYEE NAME (print)	EMPLOYEE SIGNATURE AND SSN #	TIME IN	TIME OUT	TIME IN	TIME OUT	PROTECTION DEVICE
GIORGANO NIZ	<i>[Signature]</i>	09:00h	10:00h	2:00p	4:00p	2. MESH BARRIER
HERMAN A SPIRITZ	<i>[Signature]</i>		12:00p	12:40p	14:30p	
ANITA'S LIVE	<i>[Signature]</i>					
YANIS S. BOHANE	<i>[Signature]</i>					
JUAN GALVES	J.S.B.					
ERDANLOS RODRIGUEZ	E.R.					

SUPERVISORS SIGNATURE: *[Signature]*

VAC ENVIRONMENTAL SERVICES
SAFETY MEETING

DATE: 11/19/03 (WEDNESDAY) TIME: 8:30A-

JOB SITE: GOLDBERG RESIDENCE JOB#: 3120

SUBJECT COVERED IN MEETING:

- SAFETY PROCEDURES
- SCOPE OF WORK

MEETING LEADER: G. D.

MEETING ATTENDANCE LIST:

PRINT NAME

SIGN NAME

- | PRINT NAME | SIGN NAME |
|--------------------------------|--------------------|
| 1 <u>BETARDO DIAZ</u> | <u>[Signature]</u> |
| 2 <u>HERNAN A SANCHEZ</u> | <u>[Signature]</u> |
| 3 <u>Luis LIVERA</u> | <u>[Signature]</u> |
| 4 <u>Yanid S Alvarez</u> | <u>[Signature]</u> |
| 5 <u>JUAN ALVAREZ</u> | <u>[Signature]</u> |
| 6 <u>EDUARDO RODRIGUEZ E.R</u> | |
| 7 | |
| 8 | |
| 9 | |
| 10 | |
| 11 | |
| 12 | |

DATE

MATERIAL	Equipment	Rental	AREA	HRS	DATE
- 1 roll F.R. POLY	17 HIGH-AN MACHINES 5 - PEDIA VACUUM 2 - HANDLED LIGHTS. 4 - LADDERS	SCUFFOLDING	A8	60.5	11/19/03

4 HIGH-AN
MACHINES ——— A4

8 " ——— A6

1 " ——— A8

1 " ——— A9

3 " ——— A10, 11

Blair

VAC ENVIRONMENTAL SERVICES

CHECK LIST

JOB NO. 3120 PROJECT NAME GOUBERTS RESIDENCE

DATE: 11/19/03 ROOM/AREA: A8/28,29,30,31 INSPECTED BY: G.D.

	ATTIC	WALLS	CEILING	VENTS	WINDOWS	DOORS	VISUAL INSPECTION OF CONTAINMENT
2" x 4"							
2" x 6"							
2" x 12"							
2" x 10"							
PLYWOOD							
CRITICALS	X	X	X	X	X	X	X
LIGHT FIXTURES							
SANDED							
DETAIL	X						
FINAL CLEAN	X						
WALK-THROUGH							X

VAC ENVIRONMENTAL SERVICES

DAILY LOG SHEET AND CHECKLIST

Job Name: <u>GOLOBERG RESIDENCE</u>	Job #: <u>3120</u>	Date: <u>11/20/02 (THURSDAY)</u>
Supervisor: <u>GETARDO DIAZ</u>	Manpower: <u>6</u>	

Special Instructions: <u>FOLLOW SCOPE OF WORK</u>	
Consultant:	
Owner: <u>MRS. GOLOBERG</u>	
G.C. Superintendent: <u>DAVID R. / S.C. (LODES)</u>	Actions Taken:
Other: <u>PRIMEAL FLOORING / PLUMBER</u>	

SUBJECT	DATE	TIME	ADDITIONAL COMMENTS
1		Conducted By: <u>G.D.</u>	1 - HOME DEPT
2		Subject	2 - PURCHASE FOR
3		- S.P.	3 - AB
4		- S. DEW.	4
5			5
6			6
7			7

8:00am - ARRIVED TO WAREHOUSE + PICK UP EQUIPMENT & MATERIAL

8:30am - ARRIVED TO JOB-SITE, GET ACCESS INTO BLDG, DO SAFETY MEETING W/CREW, SIGN-IN, START P.P.P., MOBILIZED EQUIP REQUIRED FOR WORK PROCESS, THEN INSTALL (2) POSITIVE PRESSURE AT AB, THEN CHECK & FIX UP CRITICALS IN PLACE, CHECK NEGATIVE MACHINES & PORTABLE UNITS TO BE WORKING PROPERLY, THEN CREW WEAR SUITS & RESPIRATOR TO DO CLEAN UP AT ATTIC, CLEAN EVERY WIRE, LIGHT BOX, BOARDS, EVERYTHING IS ON ATTIC, USING WIPES, THEN SANDER PERSONNEL (PRIMEAL FLOORING) SHOW UP & DO SANDING AT AB FLOOR AS REQUIRED, THEN CLEAN UP MESS.

12:00pm - TAKE BREAK - LUNCH.

12:30pm RETURN TO WORK, CREW WEAR SUITS & RESPIRATOR TO CONTINUE AT AB CLEANUP TO THE POINT ATTIC, THEN CLEANUP W/ HEPA VACUUM AT ROOM, THEN REMOVE POLY IS ON CEILING TO PROCEED FINAL CLEAN ON WALLS, FLOOR, WIPES, OUTLET WHILE THIS PROCESS WORK, PLUMBER SHOW UP & DO CAULKING AT HIS MASTER BATHROOM SINK, THEN CREW DO FINAL CLEAN USING WIPETOWELS, TAKE WASTE OUT, SET UP AREA DEMOBILIZED EQUIPMENT MATERIAL TO TRAILER & WASTE TAKE OUT TO DUMPSTER CONTAINER.

8:00pm - WORK-DAY IS DONE

DAILY CHECKLIST							
COMPLIANCE/ISSUES	YES	NO	NOT APPLICABLE	PROHIBITED ACTIVITIES	YES	NO	NOT APPLICABLE
Critical barriers in place & functioning?	✓			Did everyone sign containment logs?	—		
Did fiber release occur?		—		Did any accidents occur today?		✓	
Were inspections made today?	—			Was accident form completed?			✓
Were strip charts functioning?	—			Do employees know when and where to meet for next workday?	—		
Was pressure differential within acceptable levels?	—			Have materials for tomorrow been ordered?	—		
Did employees wear proper PPE, enter & exit properly?	—			Do equipment or tools need repair?		—	
Were negative air machine filters checked?	—			Were you prevented from doing work on any part of the project due to any circumstances beyond your control?		—	
				Were you required to perform work outside the requirements of the contract?		—	
				Did you perform work for the G.C., owner, sub-contractor or supplier that should be backcharged?		—	

Explain items above:

COMMENTS	DATE	INITIALS	COMPLIANCE

QUESTIONS	ANSWERS	INITIALS	DATE
Prep:	# of bags: 9	# of persons:	Est. Hrs:
Removal:	# of non-friable bags:	# of areas:	Hrs. to date:
Bag out:	Manifest #:	Lab taken to:	% Manhours
Clean-up:	Manifest #:	Date:	% Completion:

— I CLOSED DOOR OF GUEST SUITE (AB) & MR. GOLDBERG WILL LOCK UP AFTER WE LEAVE WORK SITE AS DIRECTIONS FROM MR. GOLDBERG.

— AREA IS READY FOR INSPECTION NEXT DAY.

Supervisor's Signature: _____

VAC ENVIRONMENTAL SERVICES

DAILY SIGN IN LOG

DATE: 11/20/03 (Thursday) PROJECT SITE: Spokane Residence PROJECT # 3120

EMPLOYEE NAME (print)	EMPLOYEE SIGNATURE AND SSN #	TIME		TIME		TOTAL HOURS
		IN	OUT	IN	OUT	
GERARDO RUIZ	<i>[Signature]</i>	8:00	12:00	12:30	8:30p	11.5
Lewis Rivera	<i>[Signature]</i>					11.5
José Roberto	<i>[Signature]</i>					11.5
Juan Carlos	<i>[Signature]</i>					11.5
HERNAN SANCHEZ	<i>[Signature]</i>					11.5
DONALD BRATNER					3:30p	7.5

SUPERVISORS SIGNATURE: *[Signature]*

VAC ENVIRONMENTAL SERVICES

CONTAINMENT AREA SIGN IN LOG

DATE: 11/20/03 PROJECT SITE: SELORETS Residence PROJECT #3120

EMPLOYEE NAME (print)	EMPLOYEE SIGNATURE AND SSN #	TIME IN	TIME OUT	TIME IN	TIME OUT	PROTECTION DEVICE
GERARDO OAC	<i>[Signature]</i>	10:00	10:30	6:30pm	7:30	1/2 AMSU PAPER
Lewis Lister	<i>[Signature]</i>		12:00	12:00		
Jarvis Bohmer	YSSB					
Suan Galvez	J-SG					
Heaven A Sincera	<i>[Signature]</i>					

SUPERVISORS SIGNATURE: *[Signature]*

VAC ENVIRONMENTAL SERVICES
SAFETY MEETING

DATE: 11/20/02 (THURSDAY) TIME: 8:30 AM

JOB SITE: GOLORING RESIDENCE JOB#: 3120

SUBJECT COVERED IN MEETING:

- SAFETY PROCEDURES
- SCOPE OF WORK

MEETING LEADER: G.D.

MEETING ATTENDANCE LIST:

PRINT NAME	SIGN NAME
1 GERARDO DIAZ	[Signature]
2 MISS RIVERA	[Signature]
3 JAVIER BOTUNEZ	JLB
4 JUAN CALVOZ	J-C
5 HERMAN A SUAREZ	[Signature]
6	
7	
8	
9	
10	
11	
12	

DATE

MATERIAL	Equipment	Rental	AREA	HRS	DATE
6-PACKAGE TOWELS	18-NEG-AIR MACHINES	SCUFFLOWS	A8	65	11/20/03
1-CS. SUITS	3-HEPA UNCS				
1-ROLL POLY	2-HALOGEN LIGHTS				
	3-LADDERS				

4 NEG-AIR MACHINES _____ A4

8 " _____ A6

2 " _____ A8

1 " _____ A9

3 " _____ A10,11

Handwritten signature

VAC ENVIRONMENTAL SERVICES

CHECK LIST

JOB NO. 3120 PROJECT NAME GILBERTS RESIDENCE

ROOM/AREA: 2B, 2A, 2D, 31/1A8 INSPECTED BY: G.D.

DATE: 11/20/03

	ATTIC	WALLS	CEILING	VENTS	WINDOWS	DOORS	VISUAL INSPECTION OF CONTAINMENT
2" x 4"							
2" x 6"							
2" x 12"							
2" x 10"							
PLYWOOD							
CRITICALS	X	X		X	X	X	
LIGHT FIXTURES							
SANDED							
DETAIL							
FINAL CLEAN	X	X	X	X	X	X	X
WALK-THROUGH							X

VAC ENVIRONMENTAL SERVICES

DAILY LOG SHEET
AND CHECKLIST

Job Name: GOLDBERG RESIDENCE	Job #: 3120	Date: 11/21/03 (FRIDAY)
Supervisor: GERARDO DUZ	Manpower: 4	

Special Instructions: FOLLOW ORDERS FROM CONSULTANTS
Consultant: DON WOODS, DEANNA C. / DAVID R.
Owner: MRS. GOLDBERG
G.C. Superintendent: DON BRATCHEL
Actions Taken:
Other:

NO.	DESCRIPTION	DATE	TIME	BY
1	Conducted By: J.G.			
2	Subject:			
3	- SP			
4	- S. D.W.			
5				
6				
7				

8:00 am - ARRIVED TO JOBSITE, SET UP EQUIPMENT & MATERIAL REQUIRED THEN BE READY FOR MEETING OF CONSULTANTS FOR INSPECTION AT AB, HELP THEM ALL FOR ANYTHING NEED TO & SET UP NEG-MI. MACHINES, COVER OPENINGS THEY REMIND, THEN PICKUP WASTE & TAKE-OUT, CHECK PORTABLE UNITS IS WORKING PROPERLY, THEN PICKUP OUR STUFF, EQUIPMENT & MATERIAL, DEMOBILIZED FROM JOBSITE, EXCEPT NEG-MI MACHINES

4:00 pm - WORK DAY IS DONE

86

DAILY REPORT							
CONTAINMENT (CLOSURE)	YES	NO	NA	PROG/DR/CHG/MS	YES	NO	NA
Critical barriers in place & functioning?	✓			Did everyone sign containment logs?	✓		
Did fiber release occur?		✓		Did any accidents occur today?		✓	
Were inspections made today?	✓			Was accident form completed?			✓
Were strip charts functioning?	✓			Do employees know when and where to meet for next workday?	✓		
Was pressure differential within acceptable levels?	✓			Have materials for tomorrow been ordered?	✓		
Did employees wear proper PPE, enter & exit properly?	✓			Do equipment or tools need repair?		✓	
Were negative air machine filters checked?	✓			Were you prevented from doing work on any part of the project due to any circumstances beyond your control?		✓	
				Were you required to perform work outside the requirements of the contract?		✓	
				Did you perform work for the O.C., owner, sub-contractor or supplier that should be backcharged?		✓	

Explain items above:

REQ. BY SDS/DIO	MAINT.	REMARKS/COMMENTS/OTHER

Prep:	# of bags: 2	# of persons:	Est. Hrs:
Removal:	# of non-fragile bags:	# of areas:	Hrs. to date:
Bag out:		Lab taken to:	% Manhours
Clean-up:	Manifest #:	Date:	% Completion:

COMMENTS

Supervisor's Signature: *[Signature]*

VAC ENVIRONMENTAL SERVICES

DAILY SIGN IN LOG

DATE: 11/21/03 (Friday) PROJECT SITE: SOLOBERG RESIDENCE PROJECT # 3120

EMPLOYEE NAME (print)	EMPLOYEE SIGNATURE AND SSN #	TIME IN		TIME OUT		TOTAL HOURS
		IN	OUT	IN	OUT	
COOPER, DAVE	[Signature]	8:00a				
Juan Galvez	J.G.	8:00a			4:00p	8
Juan Galvez	J.G.					8
Eduardo Rodriguez	E.R.					8
ROBERTO RIVERO						8

SUPERVISORS SIGNATURE: [Signature]

VAC ENVIRONMENTAL SERVICES
SAFETY MEETING

DATE: 11/2/03 (Friday) TIME: 8:00am

JOB SITE: Coloading Residence JOB#: 3120

SUBJECT COVERED IN MEETING:

- SAFETY PROCEDURES
- SCOPE OF WORK

MEETING LEADER: J. G.

MEETING ATTENDANCE LIST:

PRINT NAME	SIGN NAME
1	
2 <u>Juan Galvez</u>	<u>JG</u>
3 <u>Juan Galvez</u>	<u>J.G.</u>
4 <u>Eduardo Rodriguez</u>	<u>E R</u>
5	
6	
7	
8	
9	
10	
11	
12	

DATE

MATERIAL	Equipment	Rental	AREA	HRS	DATE
	18-NEGATIVE MACHINES	SCUFFING	A8	32	11/21/03
	2 LADDERS				
	1-PORT JACK				

4 NEGATIVE MACHINES ————— A4

8 " ————— A6

2 " ————— A8

1 " ————— A9

3 " ————— A10, 11

AGC/col

VAC ENVIRONMENTAL SERVICES

CHECK LIST

JOB NO. 3120 PROJECT NAME SOLOBERTG RESIDENCE

ROOM/AREA: AB / 2A, 2A30, 31 INSPECTED BY: S. G

DATE: 11/21/03

	ATTIC	WALLS	CEILING	VENTS	WINDOWS	DOORS	VISUAL INSPECTION OF CONTAINMENT
2" x 4"							
2" x 6"							
2" x 12"							
2" x 10"							
PLYWOOD							
CRITICALS							
LIGHT FIXTURES							
SANDED							
DETAILS							
FINAL CLEAN							
WALK-THROUGH	X	X	X	X	X	X	X

DATE

MATERIAL	Equipment	Rental	AREA	HRS	DATE
		SCAFFOLDING			11/22/03
	4 NEG-MIL WIKINGS		A4		
	8 "		A6		
	2 "		A8		
	1 "		A9		
	3 "		A10, 11		

SAME AS ABOVE 11/23/03

SAME AS ON 11/22 - 11/23/03 11/24/03

WR Collet

DAILY CHECKLIST

CONTAINMENT/EXPOSURE	YES	NO	PREPARED/IN COMPLIANCE	YES	NO
Critical barriers in place & functioning?	✓		Did everyone sign containment logs?		
Did fiber release occur?		✓	Did any accidents occur today?		
Were inspections made today?	✓		Was accident form completed?		
Were strip charts functioning?	✓		Do employees know when and where to meet for next workday?	✓	
Was pressure differential within acceptable levels?	✓		Have materials for tomorrow been ordered?	✓	
Did employees wear proper PPE, enter & exit properly?	✓		Do equipment or tools need repair?		✓
Were negative air machine filters checked?	✓		Were you prevented from doing work on any part of the project due to any circumstances beyond your control?		
			Were you required to perform work outside the requirements of the contract?		
			Did you perform work for the G.C., owner, sub-contractor or supplier that should be backcharged?		

Explain items above:

BOYD/BOBSON/BOBSON	DATE	TIME	BOYD/BOBSON/BOBSON

BOYD/BOBSON/BOBSON	DATE	TIME	BOYD/BOBSON/BOBSON
Prep:	# of friable bags: 6	# of persons:	Est. Hrs:
Removal:	# of non-friable bags:	Fat areas:	Hrs. to date:
Bag out:		Lab taken to:	% Manhours
Clean-up:	Manifest #:	Date:	% Completion:

COMMENTS

Supervisor's Signature: *[Signature]*

VAC ENVIRONMENTAL SERVICES

DAILY SIGN IN LOG

DATE: 12/8/23 (Monday) PROJECT SITE: GOLDEN'S TRAIL PROJECT # 3120

EMPLOYEE NAME (print)	EMPLOYEE SIGNATURE AND SSN #	TIME		TIME		TOTAL HOURS
		IN	OUT	IN	OUT	
GERARDO DIAZ	<i>[Signature]</i>	8:30			4:30	8
Juan Galvez	J.G.				↓	8
Hernan A. Sanchez	<i>[Signature]</i>	↓			↓	8
DONALD BRATCHER	D.B.	9:00			12:00	3

SUPERVISORS SIGNATURE: *[Signature]*

VAC ENVIRONMENTAL SERVICES
SAFETY MEETING

DATE: 11/18/03 (MONDAY) TIME: 8:30am

JOB SITE: GOLOBETS RESIDENCE JOB#: 3120

SUBJECT COVERED IN MEETING:

- SAFETY PROCEDURES
- SCOPE OF WORK
- _____
- _____
- _____

MEETING LEADER: G.D.

MEETING ATTENDANCE LIST:

PRINT NAME	SIGN NAME
1 <u>GERARDO DIAZ</u>	<u>[Signature]</u>
2 <u>Juan Galvez</u>	<u>Juan Galvez</u>
3 <u>HELEN A. SANCHEZ</u>	<u>[Signature]</u>
4 _____	_____
5 _____	_____
6 _____	_____
7 _____	_____
8 _____	_____
9 _____	_____
10 _____	_____
11 _____	_____
12 _____	_____

DATE: 11/11/01							
CONTAINMENT/STRIP CHARTS		YES	NO	PREP AND REMOVAL		YES	NO
Critical barriers in place & functioning?	<input checked="" type="checkbox"/>			Did everyone sign containment logs?	<input checked="" type="checkbox"/>		
Did fiber release occur?		<input checked="" type="checkbox"/>		Did any accidents occur today?		<input checked="" type="checkbox"/>	
Were inspections made today?	<input checked="" type="checkbox"/>			Was accident form completed?			<input checked="" type="checkbox"/>
Were strip charts functioning?	<input checked="" type="checkbox"/>			Do employees know when and where to med for next workday?	<input checked="" type="checkbox"/>		
Was pressure differential within acceptable levels?	<input checked="" type="checkbox"/>			Have materials for tomorrow been ordered?	<input checked="" type="checkbox"/>		
Did employees wear proper PPE, enter & exit properly?	<input checked="" type="checkbox"/>			Do equipment or tools need repair?		<input checked="" type="checkbox"/>	
Were negative air machine filters checked?	<input checked="" type="checkbox"/>			Were you prevented from doing work on any part of the project due to any circumstances beyond your control?			<input checked="" type="checkbox"/>
				Were you required to perform work outside the requirements of the contract?			<input checked="" type="checkbox"/>
				Did you perform work for the G.C., owner, sub-contractor or supplier that should be backcharged?			<input checked="" type="checkbox"/>

Explain items above.

CONTAINMENT/STRIP CHARTS	YES	NO	PREP AND REMOVAL	YES	NO

HOURS TO DATE			
Prep:	# of bags:	# of personals:	Est. Hrs:
Removal:	# of non-friable bags:	# of areas:	Hrs. to date:
Bag out:		Lab taken to:	% Manhours
Clean-up:	Manifest #:	Date:	% Completion:

COMMENTS

Supervisor's Signature: _____

[Handwritten Signature]

VAC ENVIRONMENTAL SERVICES

DAILY SIGN IN LOG

DATE: 12/16/02 (Wednesday) PROJECT SITE: GEORGE'S RESIDENCE PROJECT # 3120

EMPLOYEE NAME (print)	EMPLOYEE SIGNATURE AND SSN #	TIME IN		TIME OUT		TOTAL HOURS
		IN	OUT	IN	OUT	
GERARD DAF	<i>[Signature]</i>	11:00a			1:00p	2
ANGEL SANCHEZ	<i>AS</i>	"			"	2

SUPERVISORS SIGNATURE: *[Signature]*

VAC ENVIRONMENTAL SERVICES
SAFETY MEETING

DATE: 12/10/02 (THURSDAY) TIME: 11:00 AM

JOB SITE: GOLOBERS RESIDENCE JOB#: 3120

SUBJECT COVERED IN MEETING:
— SCOPE OF WORK

MEETING LEADER: G.P.

MEETING ATTENDANCE LIST:

PRINT NAME	SIGN NAME
1 <u>GERARDO DIAZ</u>	<u>[Signature]</u>
2 <u>ANGEL SANCHEZ</u>	<u>A.S.</u>
3	
4	
5	
6	
7	
8	
9	
10	
11	
12	

DATE

MATERIAL	Equipment	Rental	AREA	HRS	DATE
	15 NEG-AIR MACHINES	SCUFFOLDING	A4 A6	4	12/10/03
	4 NEG-AIR MACHINES		A4 A6		
	7 "		 		
	1 "		A9		
	3 "		A10,11		

VAC ENVIRONMENTAL SERVICES

CONTAINMENT AREA SIGN IN LOG

DATE: NA PROJECT SITE: NA PROJECT: NA

EMPLOYEE NAME (print)	EMPLOYEE SIGNATURE AND SSN #	TIME IN		TIME OUT		PROTECTION DEVICE
		IN	OUT	IN	OUT	
NA	NA			NA		NA

SUPERVISORS SIGNATURE: NA

VAC ENVIRONMENTAL SERVICES
SAFETY MEETING

DATE: 12/16/03 (TUESDAY) TIME: 2:30

JOB SITE: GOLDRENS RESIDENCE JOB#: 3120

SUBJECT COVERED IN MEETING:

SAFETY PROCEDURES
SLOPE OF WORK

MEETING LEADER: S.D.

MEETING ATTENDANCE LIST:

PRINT NAME	SIGN NAME
1 <u>GERARDO DIAZ</u>	<u>[Signature]</u>
2	
3	
4	
5	
6	
7	
8	
9	
10	
11	
12	