

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28

**UNITED STATES DISTRICT COURT
TERRITORY OF GUAM**

UNITED STATES OF AMERICA for
the use and benefit of PORGES
ELECTRICAL GROUP, INC.,

Plaintiff,

v.

TRAVELERS CASUALTY AND
SURETY COMPANY OF AMERICA
and PATRICIA I. ROMERO, INC.,
doing business as PACIFIC WEST
BUILDERS,

Defendants.

Case No.: CV 15-00024

**ORDER RE: DEFENDANTS’
MOTION FOR JUDGMENT AS A
MATTER OF LAW [DKT. NO. 263]
AND DEFENDANTS’ MOTION
FOR A NEW TRIAL [DKT. NO.
264]**

The matters before the Court are (1) Defendants’ Renewed Motion for Judgment as a Matter of Law (“Renewed JMOL”) (Dkt. No. 263); and (2) Defendants’ Motion for a New Trial.

I. BACKGROUND

Pacific West Builders (“PWB”) entered into two prime contracts with the Government, one to construct a Working Dog facility at the Apra Harbor Naval Base in Guam (“Military Working Dog Project” or “MWD Project”) and one to construct the Red Horse Cantonment Operation Facility at Anderson Air Force Base (“Red Horse Project”). PWB subsequently entered into a written subcontract with Porges Electrical Group, Inc. (“Porges” or “PEG”) with respect to certain

1 electrical work to be performed on the two projects. The projects experienced
2 various delays. PEG contends it was required to do extra work beyond the scope
3 of the contract and PWB failed to pay the balance due under the subcontracts.
4 PEG brought suit against PWB asserting claims for breach of contract, reasonable
5 value/quantum meruit, and recovery under the Miller Act. PWB contends it
6 suffered damages as a result of PEG's failure to fulfill all of its contractual
7 obligations, and asserts backcharges against PEG as a result. The jury found in
8 favor of PEG on all of its claims, but also found for PWB on its claim for
9 backcharges. Following trial, PWB brought the instant Motion for Judgment as a
10 Matter of Law and Motion for a New Trial.

11 II. STATEMENT OF THE LAW

12 A. Motion for Judgment as a Matter of Law

13 A party may file a motion for judgment as a matter of law any time before
14 the case is submitted to the jury. Fed. R. Civ. P. 50(a)(2). "If a party has been fully
15 heard on an issue during a jury trial and the court finds that a reasonable jury
16 would not have a legally sufficient evidentiary basis to find for the party on that
17 issue, the court may . . . grant a motion for judgment as a matter of law against the
18 party on a claim or defense that, under the controlling law, can be maintained or
19 defeated only with a favorable finding on that issue." Fed. R. Civ. P. 50(a)(1).
20 However, if a district court does not grant a Rule 50(a) motion, "the court is
21 considered to have submitted the action to the jury subject to the court's later
22 deciding the legal questions raised by the motion." Fed. R. Civ. P. 50(b). When a
23 motion for judgment as a matter of law is renewed after a verdict was returned,
24 "the court may . . . (1) allow judgment on the verdict, if the jury returned a verdict;
25 (2) order a new trial, or (3) direct the entry of judgment as a matter of law." Fed.
26 R. Civ. P. 50(b).

27 "A jury's verdict must be upheld if it is supported by substantial evidence."
28 *Wallace v. City of San Diego*, 479 F.3d 616, 624 (9th Cir. 2007). In making this

1 determination, the Court may not make credibility determinations or weigh the
2 evidence. *Reeves v. Sanderson Plumbing Prod., Inc.*, 530 U.S. 133, 150 (2000).
3 Although the Court reviews the record as a whole, it “disregard[s] all evidence
4 favorable to the moving party that the jury is not required to believe.” *Id.* The
5 remaining evidence “must be viewed in the light most favorable to the nonmoving
6 party, and all reasonable inferences must be drawn in favor of that party.” *Wallace*,
7 479 F.3d at 624. Under this exacting standard, judgment as a matter of law is
8 inappropriate unless “the evidence permits only one reasonable conclusion, and
9 that conclusion is contrary to the jury’s verdict.” *Id.* “That is, a motion for
10 judgment as a matter of law is properly granted only if no reasonable juror could
11 find in the non-moving party’s favor.” *Mangum v. Action Collection Serv., Inc.*,
12 575 F.3d 935, 939 (9th Cir. 2009) (quotations, alteration marks omitted).

13 **B. Motion for a New Trial**

14 Federal Rule of Civil Procedure 59 provides that “[t]he court may, on
15 motion, grant a new trial on all or some of the issues--and to any party-- . . . after a
16 jury trial, for any reason for which a new trial has heretofore been granted in an
17 action at law in federal court.” Fed. R. Civ. P. 59(a)(1). Rule 59 further provides
18 that “the court, on its own, may order a new trial for any reason that would justify
19 granting one on a party’s motion. After giving the parties notice and an
20 opportunity to be heard, the court may grant a timely motion for a new trial for a
21 reason not stated in the motion. In either event, the court must specify the reasons
22 in its order.” Fed. R. Civ. P. 59(d). Therefore, under Rule 59 “[t]he district court
23 . . . is not limited to the grounds a party asserts to justify a new trial, but may sua
24 sponte raise its own concerns,” and the court “can grant a new trial under Rule 59
25 on any ground necessary to prevent a miscarriage of justice.” *Experience Hendrix*
26 *L.L.C. v. Hendrixlicensing.com Ltd*, 762 F.3d 829, 842 (9th Cir. 2014). “Unlike
27 with a Rule 50 determination, the district court, in considering a Rule 59 motion
28 for new trial, is not required to view the trial evidence in the light most favorable

1 to the verdict. Instead, the district court can weigh the evidence and assess the
2 credibility of the witnesses.” *Id.* (citation omitted).

3 The district court may grant a new trial where the jury’s verdict is against
4 the “clear weight of the evidence.” *Tortu v. Las Vegas Metro. Police Dep’t*, 556
5 F.3d 1075, 1083 (9th Cir. 2009). “When the court, after viewing the evidence
6 concerning damages in a light most favorable to the prevailing party, determines
7 that the damages award is excessive, . . . [i]t may grant defendant’s motion for a
8 new trial or deny the motion conditional upon the prevailing party accepting a
9 remittitur.” *Fenner v. Dependable Trucking Co.*, 716 F.2d 598, 603 (9th Cir.
10 1983). The district court’s grant of a new trial under Rule 59 is reviewed for an
11 abuse of discretion, meaning a district court’s decision to grant a new trial will be
12 overturned “only when the district court reaches a result that is illogical,
13 implausible, or without support in the inferences that may be drawn from the
14 record.” *Experience Hendrix L.L.C.*, 762 F.3d at 842. “The district court’s denial of
15 a motion for a new trial” under Rule 59 “is reversible only if the record contains
16 no evidence in support of the verdict or if the district court made a mistake of
17 law.” *E.E.O.C. v. Go Daddy Software, Inc.*, 581 F.3d 951, 962 (9th Cir. 2009)
18 (internal quotations omitted).

19 III. RULES OF DECISION

20 PEG’s claims under the Miller Act are governed by federal law. All other
21 claims in this action are governed by state law. No party has asked the Court to
22 apply any state law other than Guam. “As the Guam Code provisions relating to
23 contracts were adopted from the California Civil Code, the court also draws from
24 California contract law” as necessary. *Yang v. Majestic Blue Fisheries, LLC*, 2015
25 WL 5003606, at *5 (D. Guam Aug. 24, 2015), *aff’d*, 876 F.3d 996 (9th Cir. 2017).

26 ///

27 ///

28 ///

IV. DISCUSSION

A. Motion for Judgment as a Matter of Law

1. Waiver

PEG argues PWB waived many of the arguments advanced in its renewed JMOL motion by failing to raise them in its pre-verdict motion for judgment as a matter of law. PWB responds that every argument advanced in its renewed motion is encompassed within the general grounds asserted for the original motion: “that there is not sufficient evidence offered or that as a matter of law there cannot be a judgment entered in favor of the Plaintiff.”

With respect to any particular issue, judgment as a matter of law is only appropriate “on a claim or defense that, under the controlling law, can be maintained or defeated only with a favorable finding on that issue.” Fed. R. Civ. P. 50(a)(1)(B). Many of the issues raised in PWB’s renewed motion for judgment as a matter of law, even if resolved in PWB’s favor, would not result in a judgment against PEG on any particular claim or defense, but would merely affect the measure of damages. Accordingly, the Court will consider all such issues under PWB’s motion for a new trial rather than under its motion for judgment as a matter of law, thus rendering moot any issues regarding whether they were sufficiently raised in PWB’s Rule 50(a) motion. *See Nassar v. Jackson*, 779 F.3d 547, 552 (8th Cir. 2015) (“As the school district and Jackson seek either a new trial on the issue or to amend the judgment, a Rule 59 motion is the appropriate vehicle.”) (quotations omitted).¹ The only issue challenged by PEG as waived that could potentially result in a judgment against PEG is PWB’s argument “that Porges is barred from claiming delay damages because the subcontracts gave PWB unfettered discretion to schedule and sequence work.” However, as discussed below, this argument fails on the merits, thus rendering moot any

¹ *Cf. Am. Bank of St. Paul v. TD Bank, N.A.*, 713 F.3d 455, 468 (8th Cir. 2013).

1 dispute over whether it was sufficiently preserved.

2 **2. Breach of Contract**

3 **a) Unpaid Contract Balance**

4 PWB does not challenge the sufficiency of the evidence to support PEG's
5 claim for the unpaid portion of Subcontract balance, so this claim is not at issue in
6 PWB's motions.

7 **b) Delay Damages**

8 PWB does not dispute the basic premise that "[d]elay damages are a
9 common element recoverable by a party aggrieved by the breach of a construction
10 contract,"² but contends the evidence at trial was insufficient to sustain an award
11 of delay damages as discussed below.

12 **(1) Contractual Control Over the Schedule**

13 PWB argues PEG's claims for delay damages fail as a matter of law
14 because the MWD Subcontract provided PWB would control the timing and
15 sequence of work on the Project. PWB appears to contend that the contractual
16 provision granting PWB control over the work schedule renders inapplicable the
17 usual rule imposing liability on the general contractor for delays in the progress of
18 a subcontractor's work.

19 "Ordinarily, as between a subcontractor and the contractor who is in control
20 of the work being performed, the law places the latter under an obligation to make
21 good all losses consequent on delays in the progress of the work not attributable to
22 the subcontractor." *Frank T. Hickey, Inc. v. Los Angeles Jewish Cmty. Council*, 128
23 Cal. App. 2d 676, 685 (1954), *cited with approval in MElectric Corp. v. Phil-Gets*
24 *(Guam) Int'l Trading Corp.*, 2012 Guam 23 ¶ 34. "However, this rule may be
25 made inapplicable by the express provisions of the subcontract." *Id.* at 685.

26 Here, the MWD Subcontract provides:

27 _____
28 ² See *JMR Constr. Corp. v. Env'tl. Assessment & Remediation Mgmt., Inc.*, 243 Cal.
App. 4th 571, 585 (2015), *as modified on denial of reh'g* (Jan. 28, 2016).

1 Time - The parties agree that time is the essence of this
2 Subcontract and that it shall be the Subcontractor's obligation
3 to begin the work herein contracted for as soon as the project
4 upon which the work is to be done is ready for such work or, in
5 any event, within two (2) calendar days after being notified in
6 writing by the Contractor to do so, to complete all work
7 according to the schedule of the Contractor, and to coordinate
8 this work with that of all other contractors, subcontractor[s],
9 and the Contractor in a manner that will facilitate the efficient
10 completion of the entire project. *The Contractor shall have*
11 *complete control over the sequence in which the various*
12 *portions of [f] the work shall be done and update the schedule as*
13 *his judgment may dictate. The Subcontractor will adjust his/her*
14 *work accordingly.... (Ex. 31.15 ¶ 2 (emphasis added).)*

8 There is nothing in the contractual language displacing the usual rule of
9 liability for delays recognized in *Hickey*. While the contractual language
10 gives PWB discretionary control over the schedule, such control is not
11 inconsistent with liability for delays and does not contradict the implied
12 covenant to provide PEG with the necessary access and preconditions to
13 timely perform its work. *See Hickey*, 128 Cal. App. 2d at 685 (recognizing
14 the obligation of “the contractor *who is in control of the work being*
15 *performed*” to compensate subcontractors for losses due to delays in the
16 schedule) (emphasis added).³

17 (2) Measure of Delay

18 PWB argues PEG's calculation of delay damages is based on a legally
19 incorrect view of the period against which delay is to be measured. Specifically,
20 PWB contends the MWD Subcontract incorporated provisions of the MWD Prime
21 Contract and the MWD Request for Proposal, which specifically dictated the time
22 for performance under the contract. Thus, PWB argues, only time extending
23 beyond the periods specified in the Prime Contract (731 days) or the Request for
24 Proposal (570 days) constitutes “delay” for purposes of damages. However, the
25

26
27 ³ *Cf. Carma Developers (Cal.), Inc. v. Marathon Dev. California, Inc.*, 2 Cal. 4th
28 342, 372 (1992) (“The covenant of good faith finds particular application in
situations where one party is invested with a discretionary power affecting the
rights of another. Such power must be exercised in good faith.”)

1 cited provisions in the Prime Contract and the Request for Proposal do not relate
2 to the work to be performed by PEG but to the overall project completion
3 deadlines for PWB.⁴ Neither the Prime Contract nor the Request for Proposal
4 purports to dictate the amount of time that PEG was required to be on site during
5 the project.

6 PWB also misconstrues PEG's delay calculation in characterizing it as
7 "based on Porges' unexpressed subjective intent about how long PEG would be on
8 each project." PEG's cause of action for breach of contract relied, at least in part,
9 on breach of the implied covenant to provide PEG with the access and
10 preconditions necessary to reasonably and timely perform its contracted work.⁵
11 The damages awarded for a breach of this implied covenant "seek to approximate
12 the agreed-upon performance. The goal is to put the plaintiff in as good a position
13 as he or she would have occupied if the defendant had not breached the contract.
14 In other words, the plaintiff is entitled to damages that are equivalent to the benefit
15 of the plaintiff's contractual bargain." *Lewis Jorge Constr. Mgmt., Inc. v. Pomona*
16 *Unified Sch. Dist.*, 34 Cal. 4th 960, 967-68 (2004) (quotations, citations omitted).
17 Therefore, in assessing damages for breach of this covenant, the relevant baseline
18 is the position PEG would be in if PWB had provided PEG with the access and
19 preconditions necessary to reasonably and timely perform its contracted work. The
20 number of delay days is merely a means of estimating the amount of money
21

22
23 ⁴ See, e.g., T9 122:11-18 (noting that "the dates or days allocated for the project in
24 the prime contract" relate to "the time for performance for the *general*
25 *contractor*") (emphasis added); T2 65:13-14 ("[T]he RFP will have calendar days.
26 It'll show you the days for—it's all inclusive, days for design and construction.").

25 ⁵ See T10 52:14-19 ("Porges claims that PWB breached the subcontract by failing
26 to make the work available to Porges within a reasonable timeframe and failing to
27 coordinate Porges' work with the other activity on the projects."). *Accord* 18
28 Guam Code § 87121 ("Stipulations which are necessary to make a contract
reasonable or conformable to usage, are implied, in respect to matters concerning
which the contract manifests [no] contrary intention."); Judicial Council of
California Civil Jury Instruction ("CACI") 4502; *Tonkin Constr. Co. v. Cty. of*
Humboldt, 188 Cal. App. 3d 828, 832 (1987).

1 required to put PEG in that position.⁶

2 Similarly, David Porges’s expectations regarding the time PEG would be on
3 site are relevant because they reflect his estimate as an experienced electrical
4 subcontractor of how long PEG’s performance would have lasted if PWB had not
5 breached this implied covenant. This estimate of around six months⁷ was
6 corroborated by PWB’s planned schedule which estimated PEG’s performance
7 would last 168 days,⁸ and the opinion testimony of PEG’s expert witness found
8 both estimates to be reasonable.⁹ Accordingly, there is sufficient evidence to
9 support a finding that PEG’s performance would have lasted only 168 days if
10 PWB had provided PEG with the access and preconditions necessary to complete
11 its work in a reasonable and timely manner. Because the damages awarded for
12 breach of this implied covenant “seek to approximate the agreed-upon
13 performance,” *Lewis Jorge Constr. Mgmt.*, 34 Cal. 4th at 967, and there is
14 evidence to support a finding that PEG could have completed its work in 168 days
15 had PWB fully performed, 168 days was not an inappropriate baseline from which
16 to calculate PEG’s delay damages.

17 **(3) Failure to Perform Critical Path Analysis**

18 PWB also argues PEG’s failure to perform a critical-path analysis is fatal to
19 its claims for delay damages. Although the critical path analysis is a central aspect
20 of litigation between general contractors and the federal government,¹⁰ the current
21 dispute is governed by Guam law. *Compare United States v. Allegheny Cty., Pa.*,

22
23 ⁶ Contrary to PWB’s contention, PEG is not claiming that it “suffered 984 total
24 compensable delay days.” It is claiming that it suffered independent financial
25 injuries from PWB’s breaches of two different subcontracts, and the respective
26 number of days by which its performance was delayed on each subcontract is
27 relevant in estimating the extent of its injuries from each breach.

28 ⁷ See T2 67:3-22.

⁸ See *Puzzullo Tr.* 257:16-24.

⁹ *Id.* at 238:12-24.

¹⁰ See *Commercial Contractors, Inc. v. United States*, 29 Fed. Cl. 654, 661 (1993).

1 322 U.S. 174, 183 (1944), *abrogated on other grounds by United States v. City of*
2 *Detroit*, 355 U.S. 466 (1958) (“The validity and construction of contracts through
3 which the United States is exercising its constitutional functions, their
4 consequences on the rights and obligations of the parties, the titles or liens which
5 they create or permit, all present questions of federal law not controlled by the law
6 of any state.”) *with Howard Contracting, Inc. v. G.A. MacDonald Constr. Co.*, 71
7 Cal. App. 4th 38, 52 (1998), *as modified* (Jan. 20, 1999) (noting *Mega*
8 *Construction Co., Inc. v. United States*, 29 Fed. Cl. 396 (1993) “held that a
9 contractor’s entitlement to delay damages requires the presentation of evidence
10 that establishes the critical path of a project and the occurrence of delays along the
11 path,” but concluding the *Mega Construction* case “does not stand for the
12 proposition that use of a critical path method schedule is required to establish the
13 occurrence of compensable project delays,” and “[e]ven if the case did stand for
14 such a proposition, federal decisional authority is neither binding nor controlling
15 in matters involving state law.”). Under the law of Guam, in order to recover from
16 PWB for its breach of contract claim, PEG must prove “three elements: (1) a valid
17 contract; (2) a material breach; and (3) damages resulting from the breach.” *Gov’t*
18 *of Guam v. Kim*, 2015 Guam 15 ¶ 60. PWB has not identified any element of
19 PEG’s claim for which a critical path analysis would be essential, and therefore
20 the failure to provide a critical path analysis cannot be fatal to PEG’s claim.¹¹

21 (4) Failure to Prove Responsibility for All Delays

22 PWB argues the total time for which PEG seeks delay damages includes
23 periods where the delays were not caused by PWB. PEG does not dispute its delay
24 damages calculation includes delays caused by other subcontractors and by the
25 government, but argues including these delays that were not caused by PWB is
26
27

28 ¹¹ See also Dkt. No. 168 at 2 n.1.

1 appropriate under the governing law.¹²

2 Under federal law, a contractor seeking delay damages from the
3 Government is limited to delays caused by the Government. *See, e.g., Youngdale*
4 *& Sons Const. Co. v. United States*, 27 Fed. Cl. 516, 550 (1993). PWB seeks
5 extension of this principle to govern the liability of a general contractor to one of
6 its subcontractors, an issue governed by Guam law. There is no authoritative Guam
7 case law speaking directly to this issue. However, under California law, the
8 liability of a general contractor to its subcontractors is not limited to delays caused
9 by the general contractor. *See, e.g., Hickey*, 128 Cal. App. 2d at 685 (“Ordinarily,
10 as between a subcontractor and the contractor who is in control of the work being
11 performed, the law places the latter under an obligation to make good all losses
12 consequent on delays in the progress of the work not attributable to the
13 subcontractor.”).¹³ Accordingly, the Court follows California law and holds in the
14 absence of an express provision in the Subcontract to the contrary, PWB is liable
15 for “delays in the progress of the work not attributable to the subcontractor.”
16 *Hickey*, 128 Cal. App. 2d at 685.

17 (5) Field Office Overhead

18 PWB does not dispute that, assuming it is liable for delay, PEG can recover
19 “[o]verhead that [it] otherwise would not have incurred but for the delay.”
20 CACI 4543; *accord JMR Constr. Corp.*, 243 Cal. App. 4th at 586. However, PEG
21 argues there is no sufficient basis on which PEG’s field office overhead damages
22 can be calculated with reasonable certainty, thus mandating judgment in favor of
23

24 ¹² PEG does not argue the evidence was sufficient to sustain the jury’s award if
PWB is only liable for its own delays.

25 ¹³ *Accord In re Groggel*, 333 B.R. 261, 284 n.5 (Bankr. W.D. Pa. 2005) (“Horsley
26 contends that California law provides that a primary contractor can be liable to its
subcontractor for delay damages caused by other of such primary contractor’s
27 subcontractors only if such primary contractor engaged in active interference or
was actively at fault. The Court disagrees with Horsley on such point and finds
28 instead that California law does not require for such liability to exist that a primary
contractor actively interfere or be actively at fault.”).

1 PWB on this claim.

2 At trial, PEG introduced its job cost reports to show the expenses it incurred
3 on the MWD Project.¹⁴ PWB, however, argues there is no evidence that PEG's job
4 cost reports are an accurate reflection of its expenses because PEG did not provide
5 receipts or supporting documentation to corroborate the reports at trial. The lack of
6 additional supporting documentation goes to the weight to be given to the job cost
7 reports. The jury heard testimony that the financial records from which these job
8 cost reports were generated were kept by PEG in the ordinary course of its
9 business, that PEG relied on the records for its budgeting, and that David Porges
10 reviewed those records on a monthly basis to make sure they were accurate;¹⁵
11 testimony regarding the storage of those records and the process for generating
12 reports therefrom;¹⁶ and testimony that, to the best of David Porges's knowledge
13 after having reviewed the reports, the reports accurately reflect the data that had
14 been inputted during the course of the Projects.¹⁷ Such testimony was a sufficient
15 basis for the jury to credit the job cost reports as an accurate reflection of PEG's
16 expenses.

17 PEG also submitted evidence at trial regarding when delays occurred on the
18 MWD Project.¹⁸ The parties agree the best method of estimating PEG's field
19 overhead damages is by multiplying a daily field overhead rate (which is
20 determined by dividing the total field overhead incurred by PEG by the total
21 number of days spent performing under the contract) by the number of delay days.
22 However, PWB challenges PEG's estimation of the number of delay days (as
23

24 ¹⁴ See Exs. 278, 288. PEG also offered expert opinion testimony as to the amount
25 of PEG's field office overhead, though it later largely disclaimed that opinion,
contending during closing arguments that the amount was wrong.

26 ¹⁵ T2 32:11-34:16; 129:15-130:17.

27 ¹⁶ T2 130:23-132:7.

28 ¹⁷ See, e.g. *id.* at 132:16-133:19.

¹⁸ See, e.g., Puzzullo Tr. 262:1-8; 264:18-65:9; 269:20-70:1; 275:23-76:4.

1 discussed above) and PEG’s estimation of its daily field overhead rate. PWB
2 argues there is no evidence which job cost entries were used in calculating PEG’s
3 purported total field overhead costs, and thus no evidence that those entries meet
4 the legal standard for compensable field overhead costs. At no point during the 10-
5 day trial did PEG go through each line-item in the 78-page job cost report,¹⁹ and
6 indicate whether that item had been included or excluded from PEG’s calculation.
7 However, the job cost report itself was entered into evidence and the jury was
8 instructed as to the parties’ stipulated meaning of “field office overhead”²⁰ and
9 instructed to determine how much weight to be given in judging credibility, thus
10 allowing the jury to—at its discretion—either (1) rely on the job cost report
11 to total up the particular line items that it considered to fall within the definition of
12 “field office overhead” and make its own calculation, (2) decide that David Porges
13 was not credible and deny field office overhead damages altogether on the basis
14 that the jury was not obligated to do PEG’s work for it, or (3) rely on David
15 Porges’s testimony to support the accuracy of PEG’s determination of which costs
16 constituted field overhead costs. Therefore, there was substantial evidence offered
17 at trial to support the first of these three alternatives.

18 PWB also argues PEG’s method of calculating its field office overhead
19 violates Federal Acquisition Regulations. Specifically, PWB notes “throughout
20 both projects, PEG treated its FOOH on a percentage basis and issued [requests
21 for] change orders or time and material tickets with a 5% field office markup to
22 account for its indirect costs.” PWB contends attempting to now itemize its field
23 overhead costs, rather than using a straight 5% markup, violates 48 C.F.R.
24 § 31.105(d)(3), which provides that “[c]osts incurred at the job site incident to
25 performing the work, such as the cost for superintendence, timekeeping and
26 clerical work, engineering, utility costs, supplies, material handling, restoration

27 ¹⁹ See Ex. 278.

28 ²⁰ See Jury Instruction No. 14.3.1.

1 and cleanup, etc., are allowable as direct or indirect costs, provided the accounting
2 practice used is in accordance with the contractor's established and consistently
3 followed cost accounting practice for all work." In the absence of authoritative
4 Guam law on the subject, the Court looks to what California law regarding the
5 measure of damages. Under California law, "[t]here may be more than one rule for
6 the measurement of damages in the same action. [¶] In such case that one will be
7 preferred which affords the better and more satisfactory means of reaching an
8 accurate and certain result." *A. A. Baxter Corp. v. Colt Indus., Inc.*, 10 Cal. App.
9 3d 144, 160 (Cal. Ct. App. 1970) (citations omitted). Because a calculation based
10 on actual field overhead costs is a "more satisfactory means of reaching an
11 accurate and certain result" than an across-the-board 5% markup, California law
12 appears to support PEG's measure of damages. Accordingly, PWB's argument
13 fails because PWB does not demonstrate that the Federal Acquisition Regulations
14 on which it relies preempts the application of state law in determining the measure
15 of damages between two private parties.

16 PWB also argues the field overhead amount requested by PEG (which the
17 jury ultimately awarded) includes one-time costs that do not qualify as "field
18 overhead," since they do not increase over time. However, the fact that PEG
19 requested—and the jury may have awarded—damages for certain one-time cost
20 items that do not technically qualify as "field overhead" is not *per se* problematic.
21 The jury could reasonably conclude, for example, that the costs incurred by PEG
22 for flying James Armstrong to Guam were proximately caused by PWB's ordering
23 PEG to mobilize and then failing to provide it with the access and preconditions
24 necessary to commence work.

25 PWB also speculates the damages awarded by the jury may have included
26 costs PEG would have incurred irrespective of delays on the MWD Project, such
27 as the one-time cost of shipping materials to Guam for the project. However, in
28 order to justify overturning the jury's damages award, PWB must demonstrate the

1 evidence is insufficient to support the jury's damages award under any permissible
2 calculation. PWB has not demonstrated the amount awarded by the jury could
3 only be reached by including costs not proximately caused by PWB's breach of
4 contract.

5 PWB further argues the field overhead damages requested by PEG on the
6 Red Horse Subcontract includes costs for which PEG has already been
7 compensated by PWB.²¹ For example, on the Red Horse project, PEG sought
8 delay damages for the period from August 28, 2013 to November 14, 2013.²²
9 However, as PWB notes, PEG submitted a Time & Materials Invoice for work
10 done during that time period, which PWB paid, and that invoice included
11 reimbursement for field overhead costs.²³ PEG does not proffer any alternative
12 method of reaching the amount awarded based on the evidence in the record.
13 Although concerns about double-recovery would not justify entering judgment as
14 a matter of law in PWB's favor, it supports an order for a new trial on damages.
15 *See Experience Hendrix*, 762 F.3d at 847-48 (considering, among other factors, the
16 potentially duplicative nature of a damages award, and affirming the trial court's
17 order granting a new trial on damages). Accordingly, the Court grants the motion
18 for a new trial on the issue of damages.

19 (6) Home Office Overhead

20 PWB contends there is insufficient evidence to support a finding it is liable
21 for home office overhead damages.

22 "Where performance of a contract has been delayed, the overhead expenses
23 of performing that contract continue for the additional time." *West v. All State*

24 _____
25 ²¹ In challenging the sufficiency of the evidence to support an award for field office
26 overhead damages on the Red Horse Subcontract, PWB makes many of the same
27 arguments as it does in challenging the sufficiency of the evidence with respect to
28 the MWD Subcontract which were discussed above. These arguments fail for the
same reasons.

²² *See* Puzzullo Tr. 303:2-8.

²³ *See* Ex. NI.

1 *Boiler, Inc.*, 146 F.3d 1368, 1378 (Fed. Cir. 1998) (quoting *Capital Elec. Co. v.*
 2 *United States*, 729 F.2d 743, 748 (Fed. Cir. 1984) (Friedman, J., concurring)).
 3 “These additional indirect costs may thus be ‘unabsorbed,’” and the Court of
 4 Claims has “consistently allowed a contractor to recover not only additional direct
 5 costs that accrue to a contract where completion of performance is delayed by the
 6 government, but also any *unabsorbed*, indirect costs that result.” *Id.* at 1372
 7 (citations, quotations omitted). The parties agree the “*Eichleay* Formula” is a
 8 permissible means of estimating a party’s unabsorbed home office overhead
 9 costs.²⁴ *JMR Constr. Corp.*, 243 Cal. App. 4th at 587. The *Eichleay* Formula
 10 estimates the unabsorbed home office overhead allocable to delays on a particular
 11 project by looking to the proportion of revenue from the project to total revenue
 12 during the period of performance on the project. The recoverable home office
 13 overhead is thus calculated as follows:

$$\frac{\text{Contract Billings}}{\text{Total Billings}} \times \frac{\text{Total Overhead}}{\text{for Contract Period}} = \frac{\text{Overhead Allocable}}{\text{to the Contract}} \\ \text{for Contract Period}$$

$$\frac{\text{Allocable Overhead}}{\text{Days of Performance}} = \text{Daily Contract Overhead}$$

$$\text{Daily Contract Overhead} \times \text{Delay Days} = \text{Amount Recoverable}$$

20 Federal courts have identified three prerequisites for recovery of unabsorbed
 21 home office overhead from the Government. “Entitlement to *Eichleay* damages
 22 turns on whether the contractor can establish: (1) a government-caused delay; (2)
 23 that it was on ‘standby’; and (3) that it was unable to take on other work.”

24 *Altmayer v. Johnson*, 79 F.3d 1129, 1133 (Fed. Cir. 1996). It is not clear to what
 25 extent these requirements must be met by a plaintiff who seeks recovery from a
 26

27 ²⁴ Under California law, the *Eichleay* Formula is only one permissible means of
 28 estimating damages, not the sole means. See *JMR Constr. Corp.*, 243 Cal. App. 4th
 at 587.

1 private party under state law, rather than from the Government under federal law.
2 To the extent California law “places the [general contractor] under an obligation to
3 make good all losses consequent on delays in the progress of the work not
4 attributable to the subcontractor,” *Hickey*, 128 Cal. App. 2d at 685, it would make
5 little sense to require a subcontractor to meet the same requirements before
6 utilizing the *Eichleay* Formula to estimate the losses it suffered as a result of the
7 otherwise-compensable delay.²⁵

8 **(a) Liability for Home Office Overhead**

9 Notwithstanding the above, PWB contends there is insufficient evidence to
10 support a finding the requirements for application of the *Eichleay* Formula are
11 met. First, PWB argues there is insufficient evidence to find PEG was on standby
12 during the periods of delay because its workers continually had work to perform
13 and PEG consistently billed work during those periods. “The proper standby test
14 focuses on the delay or suspension of contract performance for an uncertain
15 duration, during which a contractor is required to remain ready to perform.”
16 *Interstate Gen. Gov’t Contractors, Inc. v. West*, 12 F.3d 1053, 1058 (Fed. Cir.
17 1993). Here, the evidence supports a finding that, although PEG’s workers were
18 able to find some work to do during periods of delay, the work was not substantial
19 and did not progress the projects forward significantly. Moreover, the fact that
20 PEG was required to be ready to perform at any time prevented it from shifting its
21 resources to reallocate indirect expenses, which is sufficient to meet the standby
22

23 ²⁵ Of the two California cases discussing the use of the *Eichleay* Formula, one case
24 explicitly rejected the notion that requirements imposed by federal law must be
25 imported into corresponding doctrines under state law. *See Howard Contracting,*
26 *Inc. v. G.A. MacDonald Constr. Co.*, 71 Cal. App. 4th 38, 52 (1998), *as*
27 *modified* (Jan. 20, 1999) (“*Mega Construction* does not stand for the proposition
28 that use of a critical path method schedule is required to establish the occurrence
of compensable project delays. Even if the case did stand for such a proposition,
federal decisional authority is neither binding nor controlling in matters involving
state law.”). The other case found the requirements imposed by federal courts were
met without discussing whether the failure to meet those elements would prevent
use of the *Eichleay* Formula. *See JMR Constr. Corp.*, 243 Cal. App. 4th at 588.

1 requirement. *Cf. West v. All State Boiler, Inc.*, 146 F.3d at 1380 (“While its
2 resources are standing by, the contractor can neither reallocate those resources to
3 accelerate another contract nor can it know when those resources will be available
4 to begin work on the next contract.”); *id.* (“This ability to shift resources translates
5 as well into an ability to reallocate indirect expenses such that no overhead costs
6 go unabsorbed.”).

7 PWB also contends there is insufficient evidence PEG was unable to take on
8 other work. However, upon introducing evidence that it was on standby for an
9 uncertain duration, PEG made a prima facie case of its entitlement to *Eichleay*
10 Formula damages, and the burden of production shifted to Defendants to introduce
11 evidence “to demonstrate that it was not impractical for the contractor to take on
12 replacement work.” *Id.*²⁶

13 PWB further argues PEG’s inability to take on other work is defeated by the
14 fact PEG had nine other projects ongoing during the delays on the MWD Project.
15 PWB, however, appears to misunderstand the law regarding the *Eichleay* Formula,
16 and conflates “other” work with “replacement” work. *Id.* at 1377 (“The critical
17 factor, then, is not whether the contractor was able to obtain or to continue work
18 on other or additional projects but rather its ability to obtain
19 a *replacement* contract to absorb the indirect costs that would otherwise be
20 unabsorbed solely as a result of a government suspension on one contract.”)
21 (emphasis in original). None of the nine other projects identified by PWB
22 constitute “replacement” work for the MWD Project, and therefore have no effect
23 on PEG’s ability to recover *Eichleay* Formula damages.

24
25
26 ²⁶ PEG was not required to produce evidence that it would be impractical to take
27 on other work. *See Mech-Con Corp. v. West*, 61 F.3d 883, 886 (Fed. Cir. 1995)
28 (“[W]hen a contractor can show that the government required a contractor to
remain on ‘standby’ and the government-imposed delay was ‘uncertain,’ the
contractor has established a *prima facie* case of entitlement to *Eichleay* formula
damages.”).

1 **(b) Amount of Damages**

2 In challenging the amount of home office overhead damages awarded by the
3 jury, PWB reiterates its argument that only delays in excess of the entire project’s
4 duration can be considered in calculating PEG’s recovery for home office
5 overhead. As discussed above, this argument fails because the purpose of the
6 damages award is to put PEG in the position it would be in had PWB provided it
7 with the access and preconditions necessary to complete its work in a reasonable
8 and timely manner.

9 Moreover, the specific purpose of home office overhead damages is to
10 compensate the injured party for the overhead that accrued during the performance
11 of the contract but were not absorbed by the contract price. The costs absorbed by
12 the contract price are in turn based on the time the party expects to spend
13 performing the contract. *See West v. All State Boiler, Inc.*, 146 F.3d at 1378 (“A
14 contractor who generally can perform multiple contracts ... will assign a
15 proportional fraction of its total indirect costs for the contract period *based both*
16 *on the anticipated time of total performance of each particular contract* as well as
17 its other expected revenue streams during that period.”) (emphasis added). Where
18 performance on the contract takes longer than the subcontractor reasonably
19 anticipated, “the [sub]contractor will unavoidably have underestimated the
20 appropriate share of indirect costs to attribute to the performance of the contract;
21 that underestimation is due to the ... delay during performance, not to any fault of
22 the [sub]contractor’s.” *Id.* at 1379-80. Accordingly, in estimating the amount of
23 home office overhead costs that were unabsorbed by the MWD Subcontract price,
24 it is appropriate to calculate the delay by reference to the amount of time PEG
25 reasonably anticipated it would spend performing the contract when it calculated
26 its bid.

27 PWB also contends there is no evidence to support the accuracy of the
28 income statements on which the calculations are based. However, as noted above

1 in discussing PEG's job cost reports, there was evidence offered at trial supporting
2 a determination that the records from which the reports were made are accurate.
3 PWB also argues there is no evidence the items included in the income statements
4 meet the legal requirements for home office overhead. However, the income
5 statements are sufficiently itemized to allow a reasonable jury to determine which
6 expenses qualify as home office overhead and which do not.²⁷ Accordingly, there
7 was sufficient evidence to support a reasonable calculation of PEG's unabsorbed
8 home office overhead.

9 **(c) Extra Work**

10 PWB does not contend there is a complete lack of evidence on PEG's extra
11 work claims but instead challenges the amount awarded on PEG's claims for extra
12 work. PWB's main argument is that the Subcontract specifies the cost for Time &
13 Materials tickets as actual costs plus a fixed markup, and the evidence cannot
14 support an inference that PEG had actual costs within the amount awarded by the
15 jury, even after accounting for the permissible markup. PEG requested amounts
16 for its Time & Materials tickets at a rate of \$67.44 per hour, which would only be
17 valid if every hour of labor were performed by someone who's salary was \$48 per
18 hour. But it appears to be undisputed that at least some of the hours were
19 performed by workers who were paid significantly less, while none of the workers
20 were paid more. Accordingly, the evidence offered cannot support the amount
21 requested by PEG.

22 PEG contends the jury may have found the amount to be reasonable.
23 However, the fact that the amounts requested by PEG may be "reasonable" is
24 irrelevant because with respect to the Time & Materials tickets, the contract does
25 not permit PEG to recover any amount deemed to be reasonable. It only permits
26 recovery of actual costs plus a fixed markup of 15%.

27
28

²⁷ See Exs. 279-83.

1 PEG also argues the jury may have reduced the amount awarded to be
2 consistent with the evidence, but then awarded a higher amount on one of PEG's
3 other claims. However, there was no evidence offered supporting a higher award
4 on any of PEG's other claims. PWB has identified several instances of particular
5 items that were included in PEG's request for damages that should not have been
6 awarded. Accordingly, a new trial with respect to damages is required.

7 3. Reasonable Value

8 PWB argues there is no substantial evidence that could support a finding
9 that the parties abandoned the subcontracts. "Abandonment requires a finding that
10 both parties intended to disregard the contract." *Amelco Elec. v. City of Thousand*
11 *Oaks*, 27 Cal. 4th 228, 236 (2002) (alterations omitted) (emphasis in original).
12 There was evidence at trial demonstrating both parties continued to assert various
13 rights under the subcontracts even past the conclusion of the projects.²⁸ PEG
14 nonetheless argues the evidence supports a finding "that the parties abandoned 'the
15 subcontract change order process.'" However, an implied-in-fact modification of
16 the contract, or mutual waiver of certain rights under the contract by the parties
17 does not constitute an intent to disregard the contracts themselves.

18 "Abandonment occurs ... only where both contracting parties agree that the
19 contract is terminated and of no further force and effect." *Ben-Zvi v. Edmar Co.*,
20 40 Cal. App. 4th 468, 474 (1995) (internal citations omitted). None of the cases
21 cited by PEG purport to recognize this novel theory of "partial abandonment."
22 Even if California law recognized partial abandonment of contracts, a finding that
23 the parties abandoned the subcontracts' change order process but not the rest of the
24 subcontracts would undermine, rather than support, PEG's claim for reasonable
25 value. To the extent written change orders were no longer a prerequisite to
26 performing extra work under (what remained of) the subcontracts, any extra work

27
28 ²⁸ See, e.g., T2 46:20-25, 48:20-49:5.

1 performed by PEG on these projects was being performed under the subcontracts
2 themselves, and PEG's sole remedy for payment would lie in contract rather than
3 quantum meruit.

4 Accordingly, the Court grants PWB's motion for judgment as a matter of
5 law on PEG's reasonable value claim and denies the motion for judgment as a
6 matter of law as to all other claims.

7 **B. Motion for a New Trial**

8 **1. Clear Weight of the Evidence**

9 PWB argues a new trial should be granted because the clear weight of the
10 evidence is against the jury's verdict. PWB reasserts the arguments made in its
11 motion for judgment as a matter of law. The Court has addressed arguments raised
12 by PWB in its motion for judgment as a matter of law that would warrant a new
13 trial. (*See supra.*) PWB's additional challenges set forth in its Motion for a New
14 Trial are discussed below.

15 **a) Breach of Contract**

16 **(1) Delay Damages**

17 PWB argues PEG's claim for delay damages is barred because PEG failed
18 to comply with the contract's written notice provisions. The Subcontracts provide:

19 Time - The parties agree that time is the essence of this
20 Subcontract and that it shall be the Subcontractor's obligation
21 to begin the work herein contracted for as soon as the project
22 upon which the work is to be done is ready for such work or, in
23 any event, within two (2) calendar days after being notified in
24 writing by the Contractor to do so, to complete all work
25 according to the schedule of the Contractor, and to coordinate
26 this work with that of all other contractors, subcontractor[s],
27 and the Contractor in a manner that will facilitate the efficient
28 completion of the entire project. The Contractor shall have
complete control over the sequence in which the various
portions o[f] the work shall be done and update the schedule as
his judgment may dictate. The Subcontractor will adjust his/her
work accordingly. *No extension of time shall be considered
unless written notification is given ten (10) calendar days after
the Subcontractor becomes aware of a delay. Failure to give
such notice shall constitute a waiver of any claim or extension
of time due to such delay. (Emphasis added.)*

1 PEG does not dispute it did not give written notice within 10 calendar days
2 of becoming aware of most of the delays for which damages are sought in this
3 action. Instead, PEG argues (1) a similar provision required written notice before
4 PWB could assert backcharges and the parties waived these requirements by
5 consistently ignoring them, and (2) it is reasonable to conclude the requirements
6 of written notice do not apply when the delay is either caused by PWB or PWB is
7 aware of the delay already. There is sufficient evidence in the record to support a
8 finding the parties mutually waived the written notice requirements by routinely
9 ignoring them.²⁹

10 PWB argues it was deprived of its right to fully and fairly cross-examine
11 PEG's expert witness Puzzullo because they had inadequate notice of changes in
12 his opinion regarding PEG's field office overhead damages. Defendants argue
13 whenever they pointed out that Puzzullo's field office overhead calculation
14 included line items that were not properly part of PEG's field office overhead,
15 Puzzullo would remove those items from his calculation thus lowering his
16 estimated field office overhead. However, the fact that Puzzullo changed his
17 calculations and admitted that his previous calculation was wrong was the subject
18 of cross-examination. PWB has not demonstrated prejudice from Puzzullo's
19 changing his total damages calculation, especially given that the methodology for
20 calculating the amount remained the same. Even if the jury gave Puzzullo's
21 testimony on this point no weight, it is not proper to grant a new trial on this basis
22 because there was other evidence in the record regarding field office overhead
23 damages. Therefore, the jury's verdict regarding delay damages is not against the
24 clear weight of the evidence.

25
26
27 ²⁹ See, e.g., T3 108:10-24. The jury could infer the provision was waived from the
28 fact that an "extension" was "considered," i.e., that the schedule was updated to
extend PEG's time for performance (implicit in the fact that PEG was not
penalized for finishing after the original anticipated completion date).

1 **(2) Extra Work**

2 PWB argues the lack of written change orders bars PEG’s claims for extra
3 work. The Subcontracts contain the following provision:

4 *Changes – The Subcontractor shall adhere strictly to the plans*
5 *and specifications unless a change has been ordered in writing*
6 *by the Contractor and the cost thereof to the Contractor has*
7 *been agreed to in writing. The Subcontractor hereby agrees to*
8 *make any and all changes, furnish the materials and perform the*
 work that the Contractor may direct, without nullifying this
 Subcontract, at a reasonable addition to, or reduction from, the
 price of this Subcontract.... (Emphasis added.)

9 Defendant contends the italicized language above bars Plaintiff’s claims for
10 additional compensation because it never ordered any changes in writing.

11 This issue, however, does not warrant a new trial because there was evidence
12 presented at trial that the parties consistently disregarded this provision on the site
13 and that PEG was directed by PWB to perform the extra work for which it seeks
14 compensation, which is sufficient to support a finding of waiver by conduct, as
15 recognized under California law.

16 **(a) Specific Extra Work Items**

17 **(i) Soil Conditions**

18 PWB argues PEG cannot recover extra work damages relating to the soil
19 conditions on Guam because there was a geotechnical report incorporated into the
20 Subcontract that correctly identified the soil conditions and thus dealing with those
21 soil conditions was within the scope of the original contract. However, as PEG
22 points out, the Request for Proposal upon which PEG formulated its bid was also
23 incorporated into the contract, and the Request for Proposal set forth a contrary
24 standard as to the soil conditions. David Porges testified that when conflicts
25 occurred between two different documents, the stricter of the two standards would
26 govern as a matter of industry practice which in this case was the Request for
27 Proposal relied on by PEG. The clear weight of the evidence therefore was not
28 against a finding that work in connection with the soil conditions constituted extra

1 work.

2 **(ii) Fire Alarm Redesign**

3 PWB argues PEG’s claim for extra work relating to a fire alarm system
4 redesign included items that are not compensable. Specifically, in order to get a
5 particular piece of equipment at a cheaper cost, David Porges attended a training
6 seminar in Nevada and purchased a laptop that was required for the seminar. PWB
7 also contends PEG acquired one of the items for the project at “dealer” price but
8 then requested full price in its Time & Materials invoice, which constitutes a much
9 greater markup than the 15% allowed under the contract. These expenses in
10 connection with the fire alarm redesign appear improper, and PEG does not
11 provide any meaningful explanation in its opposition. Accordingly, a new trial on
12 the issue of damages on this issue is warranted.

13 **2. Purported Inconsistencies in the Verdict**

14 PWB contends portions of the jury’s verdict are in conflict with each other,
15 and that judgment therefore cannot be entered thereon, thus requiring a new trial.
16 When faced with claims that a jury’s responses to special verdict interrogatories
17 are inconsistent, “a trial court has a duty to harmonize those responses whenever
18 possible.” *El-Hakem v. BJY Inc.*, 415 F.3d 1068, 1074 (9th Cir. 2005). In doing so,
19 the Court “must accept any reasonable interpretation of the jury’s actions,
20 reconciling the jury’s findings ‘by exegesis if necessary.’” *Zhang v. American Gem*
21 *Seafoods, Inc.*, 339 F.3d 1020, 1038 (9th Cir. 2003) (quoting *Gallic v. Baltimore &*
22 *O. R.R. Co.*, 372 U.S. 108, 119 (1963)).

23 Most of PWB’s arguments are based on the relationship between the
24 particular amounts requested by the parties and awarded by the jury on the various
25 claims, which are set forth below:

26

MWD Breach of Contract	Requested	Awarded
Unpaid Contract Balance	\$2,400.00	\$2,400.00

27

28

1	Extra Work	\$64,968.11	\$64,968.11
2	Field Office Overhead	\$107,997.21	\$107,997.21
3	Home Office Overhead	\$86,768.00	\$86,768.00
4	Total	\$262,133.32	\$262,133.32

5			
6	MWD Miller Act	Requested	Awarded
7	Unpaid Contract Balance	\$2,400.00	\$2,400.00
8	Extra Work	\$64,968.11	\$64,968.11
9	Field Office Overhead	\$107,997.21	\$26,999.30
10	Home Office Overhead	\$86,768.00	\$21,692.00
11	Total	\$262,133.32	\$116,059.41

12			
13	MWD Reasonable Value	Requested	Awarded
14	Total	\$262,133.32	\$116,059.41

15			
16	MWD Set-Off	Requested	Awarded
17	Total	\$31,041.09	\$31,041.09

18			
19	Red Horse Breach of Contract	Requested	Awarded
20	Unpaid Contract Balance	\$149,151.61	\$149,151.61
21	Extra Work	\$61,854.82	\$61,854.82
22	Field Office Overhead	\$93,837.08	\$93,837.08
23	Home Office Overhead	\$114,303.72	\$114,303.72
24	Total	\$419,147.23	\$419,147.23

25			
26	Red Horse Miller Act	Requested	Awarded
27	Unpaid Contract Balance	\$149,151.61	\$149,151.61
28	Extra Work	\$61,854.82	\$61,854.82

1	Field Office Overhead	\$93,837.08	\$23,459.27
2	Home Office Overhead	\$114,303.72	\$28,575.93
3	Total	\$419,147.23	\$263,041.63

5	Red Horse Reasonable Value	Requested	Awarded
6	Total	\$419,147.23	\$263,041.63

8	Red Horse Set-Off	Requested	Awarded
9	Total	\$35,536.03	\$35,536.03

10 **a) Failure of Condition Precedent**

11 During the course of the Red Horse Project, a dispute arose between PEG
12 and PWB as to certain work that had been performed by another subcontractor,
13 JSW.³⁰ PWB contended the work done by JSW was within the scope of PEG’s
14 subcontract and JSW had performed the work at PEG’s direction or PEG had
15 acquiesced in JSW’s performing the work.³¹ PEG contended the work done by
16 JSW was not within the scope of PEG’s subcontract and it had not directed JSW to
17 perform the work.³² PWB ultimately paid JSW for the work it had performed, but
18 asserted a back-charge against PEG in this action for the cost of JSW’s work,
19 asserting the work was within the scope of PEG’s subcontract and PEG had
20 breached the subcontract by failing to perform the work itself. This back-charge
21 was seemingly³³ included in the amount PWB requested from the jury, and the
22 jury awarded the amount sought by PWB.³⁴

24 ³⁰ See generally Ex. 586.

25 ³¹ See id. at 586.18, 586.20.

26 ³² See id. at 586.16.

27 ³³ Although the jury’s award of back-charges was not itemized, PEG does not
dispute PWB’s contention that there was insufficient evidence to support the jury’s
ultimate award under any calculation not including the JSW back-charge.

28 ³⁴ Dkt. No. 241 at 6.

1 The Red Horse Subcontract provided:

2 Contractor agrees to include in his/her monthly work estimate
3 to the owner the value of all work of the Subcontractor
4 incorporated into this project. Subcontractor hereby agrees that
5 estimates submitted to the Contractor shall be for work actually
6 performed upon this project and that all such work, including
7 labor, materials and services, has been paid for. In addition, at
8 Contractor[']s request he/she shall submit a list of all suppliers
9 of materials and services and shall furnish releases on forms
10 provided by the contractor.... *As a condition precedent ... to
remittance of Subcontractor's final payment, Subcontractor
shall execute a waiver of Mechanic's Lien provisions ... in its
own behalf and obtain executed waivers of the said Mechanic's
Lien law ... from all persons supplying materials, services
and/or furnishing labor other than the employees of the
Subcontractor upon the project. He/she shall guarantee that all
labor and materials used on the project have been fully paid for.
(Ex. 358.2 § III (emphasis added).)*

11 Therefore, the issue is whether in finding PEG was liable for the cost of the
12 work performed by JSW, the jury necessarily found that JSW falls within the
13 scope of the italicized language above. Based on the plain language of the
14 clause,³⁵ it is only those with whom the subcontractor contracted who will be
15 expecting to be paid by the subcontractor, and they are also the only ones that the
16 subcontractor can confidently anticipate obtaining releases from. Therefore, the
17 italicized language above is limited to those with whom PEG has contracted to
18 perform its work. Although there is some evidence that could support an inference
19 that PEG requested that JSW perform work on its behalf, there is also ample
20 evidence to support other conclusions. For example, the fact that JSW sought
21 reimbursement directly from PWB rather than from PEG supports the conclusion
22 that PEG did not contract with JSW to perform work for it.³⁶ Further, even though
23 the jury appears to have found the work performed by JSW was within the scope
24 of PEG's subcontract, the jury could still conclude PEG believed it was not, which
25 would also support a finding PEG did not contract with JSW to perform that work

26 ³⁵ See 18 Guam Code § 87104 (“The language of a contract is to govern its
27 interpretation, if the language is clear and explicit, and does not involve an
absurdity.”).

28 ³⁶ See Ex. 586.15.

1 on its behalf. Therefore, the jury's finding that PEG is liable for the cost of the
2 work performed by JSW did not necessarily entail a finding that PEG contracted
3 with JSW to perform the work. Accordingly, there is no inconsistency between the
4 jury's award of back-charges to PWB and the jury's award of unpaid contract
5 balance on the Red Horse Subcontract to PEG.

6 **b) Impossibility of Determining Judgment Amount from the**
7 **Verdict**

8 PWB also argues internal inconsistencies on the verdict form make it
9 impossible to calculate a single sum owed between the parties without
10 impermissibly rejecting certain factual findings by the jury. Specifically, PWB
11 contends "[t]he reason that the Judgment does not set forth a single, total amount
12 awarded in favor of PEG is because to do so would clearly show that the verdict is
13 fatally inconsistent and that PEG would have to both adopt and ignore certain jury
14 findings to determine a single, total amount awarded, which is improper."
15 However, PWB requested that the amount of its setoff claims be included in the
16 judgment separately.³⁷ If PWB had not made this request, it would have been
17 possible to reduce the judgment to a single damages award against each defendant,
18 representing the sum of Plaintiff's claims against PWB minus the sum of PWB's
19 setoff counter-claims against PEG and the sum of Plaintiff's claims against
20 Travelers Casualty and Surety Company of America ("Travelers"). Such a
21 judgment awarding PEG \$993,804.47 against PWB and \$379,101.04 against
22 Travelers, would not conflict with any factual findings actually made by the jury.³⁸

23
24
25 ³⁷ See Dkt. No. 260 at 2 ("Defendants object that Plaintiff's proposed judgment
26 does not address PWB's breach of contract counterclaims, which PWB amended
27 during trial to seek only a setoff against Plaintiff's claims in lieu of any affirmative
28 relief. Plaintiff does not object to including the setoff amounts in the judgment.
Accordingly, the Court's judgment will explicitly note PWB's setoff amounts.").

³⁸ Whether an award of \$993,804.47 would be against the clear weight of the
evidence is a separate question, discussed below.

1 **a) Breach of Contract and Abandonment of Contract**

2 PWB argues there is a fundamental inconsistency in the jury's finding that
3 PWB both breached and abandoned the parties' subcontracts. Because the Court
4 grants the motion for judgment as a matter of law on PEG's reasonable value
5 claims, PWB's request for a new trial on PEG's reasonable value claims is moot.

6 The Court, however, must issue a conditional ruling indicating whether a
7 new trial should be granted "if the judgment" as to PEG's reasonable value claims
8 "is later vacated or reversed." Fed. R. Civ. P. 50(c)(1). "Partial abandonment" of a
9 contract, as urged by PEG, is not a concept recognized under California law
10 governing claims for reasonable value. Moreover, the record contains insufficient
11 evidence to support a finding that the parties abandoned the subcontracts in their
12 entirety. Therefore, if judgment on PEG's claim for reasonable value is vacated or
13 reversed on the basis that California law does recognize PEG's concept of partial
14 contract abandonment, then there is no conflict in finding abandonment and breach
15 since the breach could pertain to a contractual provisions that was not abandoned.
16 Thus, no reconciliation is necessary if a reasonable value claim can be based on
17 partial abandonment.

18 If, on the other hand, the judgment against PEG on its reasonable value
19 claim is vacated or reversed on the basis that there was sufficient evidence to
20 support a finding that the contracts were entirely abandoned, the Court must
21 attempt to harmonize the jury's factual findings. *El-Hakem*, 415 F.3d at 1074. "In
22 doing so, the court must search for a reasonable way to read the verdicts as
23 expressing a coherent view of the case, and the consistency of the jury verdicts
24 must be considered in light of the judge's instructions to the jury." *Id.* (quotations,
25 alterations omitted). Here, the jury may have found the parties abandoned the
26 subcontracts, but also found the subcontracts were breached *before* they were
27 abandoned. California law permits a party to recover damages for breach of a
28 contract that occurs prior to the parties' abandonment of the contract, while also

1 recovering the reasonable value of services provided after the contract is
2 abandoned. *See, e.g., C. Norman Peterson Co. v. Container Corp. of America*, 172
3 Cal. App. 3d 628, 640, 642-44 (1985) (“We agree with respondent that rather than
4 being inconsistent with abandonment, these and other breaches by CCA were
5 actually the precipitating cause for the construction contract being abandoned ...
6 and the subsequent implicit understanding by the parties to proceed with the
7 project on a quantum meruit basis.”). Assuming the jury found that the parties
8 abandoned the contracts entirely, nothing in the record precludes a finding that this
9 abandonment occurred after any breach of contract found by the jury. Therefore,
10 any apparent inconsistency between the jury’s findings of breach and
11 abandonment is not—by itself—a sufficient basis to disregard the jury’s verdict
12 and order a new trial. *Gallick v. Baltimore & O. R. Co.*, 372 U.S. 108, 119 (1963).

13 **b) Duplicative Damages Awards for Breach of Contract and**
14 **Reasonable Value**

15 Given there is no inherent inconsistency in finding a contract has been both
16 breached and subsequently abandoned as discussed above, the verdict form thus
17 permitted the jury to award damages on PEG’s reasonable value claim even if it
18 had already awarded damages for breach of contract.³⁹ However, the verdict form
19 instructed the jury “not [to] include any amounts that were included in [the breach
20 of contract award].”⁴⁰ On PEG’s breach of contract claims, the jury awarded the
21 entire amount PEG requested,⁴¹ which PEG conceded in closing argument
22 includes full compensation for all work PEG performed on the MWD and Red
23 Horse Projects.⁴² The jury also awarded significant damages on PEG’s reasonable
24

25 ³⁹ Dkt. No. 241 at 4-5, 7-8.

26 ⁴⁰ *Id.* at 5, 8.

27 ⁴¹ *Id.* at 2, 5-6.

28 ⁴² *See* T10 52:21-55:5 (setting forth “a summary of the money that we are asking
for *in this lawsuit*”) (emphasis added); Dkt. No. 265-178, Ex. 1012 (“Excerpts of
Pl.’s Closing Arg. Demonstrative Slides”) at 5-6.

1 value claims.⁴³ As PWB observes, “[i]n other words, the jury either awarded
2 damages that were not even claimed by PEG, or they disregarded the [Court’s]
3 instructions and awarded damages for work that was already compensated in the
4 breach of contract claim.” PEG, for its part, while contending there was sufficient
5 evidence to support the jury’s finding of liability on its reasonable value claim,
6 does not attempt to defend the damages award itself.⁴⁴

7 Because the jury’s damages award on PEG’s breach of contract claims fully
8 compensated PEG for all losses it alleged, it appears the jury’s separate award of
9 damages on PEG’s reasonable value claim was the result of jury confusion as to
10 the nature of that claim and the damages sought thereunder and returned a
11 duplicative verdict in contravention of the Court’s instructions as a result. It
12 appears the instruction given to the jury on “reasonable value,” the wording of the
13 verdict form’s written questions regarding abandonment, and statements made by
14 PEG’s counsel in closing argument likely led the jury to believe that the verdict
15 form questions under PEG’s reasonable value claim related to whether the parties
16 abandoned the subcontracts’ change-order process—a subsidiary dispute within
17 the scope of PEG’s breach of contract claim—not to whether the subcontracts
18 were abandoned entirely as necessary to give rise to a wholly separate basis of
19 liability. The duplicative nature of the damages award further corroborates the
20 inference that the jury believed the abandonment issue to be a subsidiary aspect of
21 PEG’s breach of contract claim, rather than an independent basis for liability.

22 In light of these considerations, the Court finds a miscarriage of justice will
23 result absent a new trial on PEG’s claim for reasonable value. Accordingly, the
24 Court conditionally rules that, if judgment in favor of PWB on PEG’s reasonable
25 value claims is vacated or reversed on appeal, a new trial should be granted on
26

27 ⁴³ Dkt. No. 241 at 5, 8.

28 ⁴⁴ See Opp’n to JMOL Mot. at 22 (“Porges concedes that the reasonable value verdict is duplicative of the breach of contract verdict.”).

1 PEG's reasonable value claim.⁴⁵

2 **c) Differences between Breach of Contract Damages and**
3 **Miller Act Damages**

4 PWB also argues there is an inconsistency between the verdict on PEG's
5 Miller Act claims and the verdict on PEG's breach of contract claims because a
6 different amount was awarded under each. However, the jury was instructed
7 regarding damages for PEG's breach of contract under California law and
8 separately instructed on damages under the Miller Act. The jury, in applying the
9 standards set out in these separate instructions, reached two separate results.
10 Nothing in the Court's instructions required the jury to render the same verdict
11 under the Miller Act as under the breach of contract claim.

12 PWB nonetheless argues it is inconsistent as a matter of law for the verdict
13 on PEG's Miller Act claim to be different from that on its breach of contract claim
14 because Ninth Circuit case law looks to the underlying contract as the measure of
15 damages under the Miller Act. However, the "amount due" under the subcontracts
16 for purposes of the Miller Act is conceptually distinct from the amount necessary
17 to compensate PEG for any injury proximately caused by PWB's breaches of the
18 subcontracts, and the fact that the amounts may be different does not establish that
19 they are inconsistent. Moreover, to the extent there is an inconsistency, it is a legal
20 inconsistency, not a factual inconsistency. Here, the jury was never instructed that
21 its verdict needed to conform to the legal rule that PWB now asserts, and having
22 failed to request an instruction on such a legal rule, PWB cannot now complain
23 that the legal rule was disregarded.

24 **2. Implied Juror Bias**

25 PWB also seeks a new trial on all claims on the ground the verdict in this
26

27 ⁴⁵ While the likelihood of juror confusion regarding the verdict form's questions
28 relating to reasonable value warrants a new trial on PEG's reasonable value claim,
it does not warrant upsetting the jury's verdict on other claims.

1 case was the result of implied juror bias on the part of Juror No. 1 (referred to as
2 Juror No. 20 during voir dire).

3 **a) Juror No. 1's relationship with Judge Elyze McDonald**
4 **Iriarte**

5 PWB argues "Elyze McDonald Iriarte was lead counsel on this case; she
6 issued the summons and complaint, acted as lead counsel for a time, and remained
7 lead local until her appointment to the Guam Superior Court bench. [Juror No. 1]
8 is Ms. Iriarte's first cousin and saw Ms. Iriarte as recently as a few weeks before
9 trial...." However, Juror No. 1's answers to the Court's questions on voir dire
10 demonstrate he was unaware of any of the facts that PWB contends give rise to a
11 presumption of bias. The relevant portions of the juror's voir dire are set forth
12 below.

13 THE COURT: Do you know lawyers and judges?

14 JUROR NO. 20: Yes, Your Honor.

15 THE COURT: And what would be your association with them?
16 Lawyers maybe representing you, or the agency
17 for which you worked? Judges maybe presiding
over proceedings that came before the court? Other
than that, your knowledge of lawyers or judges?

18 JUROR NO. 20: So, Joe McDonald—Joseph McDonald is my
19 uncle. He works for the local AG's office. Charles
20 McDonald, he's also a cousin—first cousin of
mine. He's over—he's over in Saipan.

21 ...

22 JUROR NO. 20: Elyze McDonald Iriarte, Judge, E.J. Torres, a
friend of mine. Zach Damian a friend of mine.

23 ...

24 THE COURT: All right. Thank you, sir. You may be seated.
25 Follow-up questions by Plaintiff's counsel?

26 MR. BLUM: No, Your Honor.

27 THE COURT: Defense?

28 MR. SANCHEZ: Yes, Your Honor. May we—may you inquire of the
perspective juror, if the cousin, Elyze McDonald

1 used to work in the Plaintiff Camacho's law firm
before becoming a judge?

2 THE COURT: So, sir, if you know that, you can answer that
3 question.

4 JUROR NO. 20: I have no knowledge.

5 THE COURT: All right. Any further follow-up?

6 MR. SANCHEZ: Well, I—our information is that—

7 THE COURT: Well, sir.

8 MR. SANCHEZ: Okay.

9 THE COURT: Wait. We don't—

10 MR. SANCHEZ: No follow-up question.

11 THE COURT: Okay. No follow-up questions. All right. Pass for
12 cause by the Plaintiff?

13 MR. BLUM: Yes, Your Honor.

14 THE COURT: Defense?

15 MR. SANCHEZ: Your Honor, we believe there is cause.

16 THE COURT: Well, then we have to come to the sidebar.

17 MR. SANCHEZ: Okay.

(Sidebar begins at 2:55 p.m.)

18 MR. SANCHEZ: Mr. Dooley told me that Ms. McDonald, Elyze
19 McDonald before becoming a judge, a Superior
20 Court Judge, did work in the Camacho's law firm.
21 And just in fairness, because we—we have the
niece of Mr. Dooley has to be excused, a cousin of
someone working in a law firm should be excused
as well.

22 THE COURT: Well, he has no knowledge of that, though.

23 MR. SANCHEZ: That doesn't—Your Honor, that doesn't matter.
24 He's family.

25 MR. BLUM: Well—

26 THE COURT: I'm not getting that connection.

27 MR. SANCHEZ: The fact that he's family—

28 THE COURT: In what way?

1 MR. SANCHEZ: His cousin worked at the Plaintiff's law firm. And a
2 lot of these times, whether it's okay, sitting here as
3 a juror do I remember the connection, or go home
4 and ask his wife, his common law wife, or learn
5 information, it will impact or may impact based on
6 things he learns in the next two weeks about the
7 relationship. And even though he's sitting here
8 now, it's too close of a relationship. We have
9 plenty of jurors. There's no reason to risk it, to
10 have a juror whose cousin worked for the
11 Plaintiff's law firm.

12 THE COURT: Even though he may not be aware of that?

13 MR. SANCHEZ: Right. He may—he's not aware of it now, but he
14 may become when he talks to his wife.

15 THE COURT: Yes, but we instruct jurors not to do exactly what
16 you are suggesting. But is there anything else that
17 you want to put on the record?

18 MR. SANCHEZ: Just that I think the relationship is too close. And I
19 understand and respect that we instruct jurors not
20 to talk about cases, but that doesn't—but because
21 it's a cousin in a family gathering, it may—

22 ...

23 MR. SANCHEZ: Even though we instruct jurors not to talk about
24 the cases with others, because it's family and a
25 close relationship, it may come up, even if we
26 instructed. Where he doesn't initiate, it may come
27 up. And I'd like to know, I'd like further
28 information. We know—

THE COURT: Well, I can bring him and ask more questions, but I
just—

MR. SANCHEZ: I would like to—

THE COURT: —you to finish your—

MR. SANCHEZ: Okay.

THE COURT: —thoughts.

MR. SANCHEZ: I'd like to know from opposing counsel when they
were there. Was that person there while this case
was pending. This case—while the project was
going on. I think—I think it's too close of a
relationship, particularly when we have another 20
jurors.

...

THE COURT: Okay. I would bring the juror up just to make

1 further inquiry. Would the Clerk ask Juror number
20 to come to sidebar? Sir, our mic is here.

2 ...

3 THE COURT: So, there is a Judge McDonald.

4 JUROR NO. 20: Yeah.

5 THE COURT: Who is on the Bench in Saipan, correct?

6 JUROR NO. 20: Well, she's here.

7 THE COURT: Oh, here in Guam.

8 JUROR NO. 20: Correct.

9 THE COURT: Okay. And so, do you know anything about the
10 nature of her work before being appointed to the
11 Bench? What she did before being appointed to the
12 Bench?

13 JUROR NO. 20: (Indiscernible). **

14 THE COURT: Okay. And how well do you know her?

15 JUROR NO. 20: Just social gatherings, I'd see her, family functions.

16 THE COURT: When did you see her last? During the holidays
17 maybe?

18 JUROR NO. 20: During the holidays and a funeral. A funeral.

19 THE COURT: And—

20 JUROR NO. 20: A couple of weeks ago.

21 THE COURT: So, if you actually saw her during the holidays, do
22 you know if you had any conversation with her at
23 all?

24 JUROR NO. 20: No. No, Your Honor.

25 THE COURT: Okay. You know that she was in a law firm
26 [before] being appointed to the Court?

27 JUROR NO. 20: That's correct.

28 THE COURT: Right? Do you know which law firm she was
associated with?

JUROR NO. 20: No, Your Honor.

THE COURT: Did you have any conversations with her before
she was appointed to the Bench about the nature of
her law practice?

1 JUROR NO. 20: No, Your Honor.

2 THE COURT: Do you know any clients that she may have
3 represented?

4 JUROR NO. 20: No, Your Honor.

5 THE COURT: Do you know if she had any involvement in the
6 case as it's been described to you—

7 JUROR NO. 20: No, Your Honor.

8 THE COURT: —today. And if you were selected as a juror in this
9 case, of course, you would be instructed not to talk
10 to anyone, including family members about this
11 lawsuit. Do you understand that?

12 JUROR NO. 20: That's correct, Your Honor.

13 THE COURT: Is that something that you think you could comply
14 with?

15 JUROR NO. 20: Yes, Your Honor.

16 THE COURT: Either counsel have any additional follow-up
17 questions?

18 MR. BLUM: No, Your Honor.

19 MR. SANCHEZ: No, Your Honor.

20 THE COURT: Thank you, sir. You can go back to the box. So, I
21 would not excuse the juror for cause. So, is there
22 anything else that you want me to -- that you want
23 to bring to my attention?

24 MR. SANCHEZ: No.

25 THE COURT: No. Okay. Thank you.

26 (Sidebar ends at 3:02 p.m.)

27 T1 153:14-162:20.

28 Nothing in Juror No. 1's responses or demeanor on voir dire gave the Court
any reason to doubt the veracity of his representations that he has no knowledge of
the nature of Judge Iriarte's former law practice or whether she had any
relationship to the case. Because an average person would not be prejudiced by
facts of which he or she is unaware, PWB's claim of implied juror bias based on
Juror No. 1's relationship to Judge Iriarte is not persuasive. *See United States v.*

1 *Gonzalez*, 214 F.3d 1109, 1112-13 (9th Cir. 2000) (The implied bias standard is
2 “essentially an objective one” and “[t]he issue for implied bias is whether *an*
3 *average person in the position of the juror in controversy* would be prejudiced.”)
4 (emphasis in original).

5 **b) Juror No. 1’s Relationship with Zach Damian**

6 PWB’s also argues Juror No. 1 identified PEG assistant trial counsel, Zach
7 Damian, as “a friend of mine” during voir dire.

8 The relevant portion of the voir dire transcript is set out below:

9 THE COURT: Do you know lawyers and judges?

10 JUROR NO. 20: Yes, Your Honor.

11 THE COURT: And what would be your association with them?
12 Lawyers maybe representing you, or the agency
13 for which you worked? Judges maybe presiding
14 over proceedings that came before the court? Other
15 than that, your knowledge of lawyers or judges?

16 ...

17 JUROR NO. 20: Elyze McDonald Iriarte, Judge, E.J. Torres, a
18 friend of mine. Zach Damian a friend of mine.

19 THE COURT: And those—

20 JUROR NO. 20: And—

21 THE COURT: And those who are friends, do you see them at
22 social gatherings?

23 JUROR NO. 20: With like for instance, Zach is an annual event.
24 And sometimes when we do have meetings with
25 our alumni, some occasions I’ll meet up with him.

26 THE COURT: So how frequently would you say? Once a year?
27 More frequently?

28 JUROR NO. 20: Twice a year, at least.

THE COURT: All right. Thank you, sir....

26 T1 153:14-154:18.

27 Although Mr. Damian had stated his appearance on the record in the
28 morning, the exchange above took place about five hours into jury selection

1 process. Neither party called the Court's attention to this relationship, so no
2 follow-up inquiries were made. The nature of the relationship disclosed by the
3 record is too uncertain to give rise to such a conclusive presumption of bias. *Cf.*
4 *Tinsley v. Borg*, 895 F.2d 520, 527 (9th Cir. 1990) ("Only in 'extreme' or
5 'extraordinary' cases should bias be presumed."). Had PWB raised the issue and
6 prompted further inquiry, additional information might have disclosed facts giving
7 rise to a presumption of bias. The record as it presently stands, however, is not
8 sufficient to presume bias on the part of Juror No. 1 as a matter of law.

9 V. CONCLUSION

10 Accordingly, the Court **GRANTS** PWB's motion for judgment as a matter
11 of law on PEG's Reasonable Value claim and conditionally orders a new trial
12 should the judgment be vacated or reversed on appeal, and **DENIES** the motion
13 for judgment as a matter of law as to all other claims.

14 As discussed above, PWB has identified multiple items of damages
15 requested by PEG from the jury for which the Court has determined PEG is not
16 entitled to recover or has already recovered. PEG argues the jury might not have
17 included those items in its ultimate damages award, but if the jury is presumed not
18 to have relied on those impermissible items of damages, then the ultimate amount
19 awarded by the jury is greater than the remaining evidence would support.
20 Accordingly, the Court must conclude that the jury either (a) awarded damages
21 which PEG was not legally entitled to recover, or (b) awarded damages that were
22 against the clear weight of the evidence.⁴⁶ Accordingly, the Court **GRANTS** the
23 motion for a new trial on damages only.

24 **IT IS SO ORDERED.**

25 DATED: April 12, 2021.


26 Consuelo B. Marshall
27 United States District Judge

28 ⁴⁶ See Section IV.A.2.b(5) (Field Office Overhead); Section IV.A.2.b(6)(c) (Extra Work); IV.B.1.a(2)(a)(ii) (Fire Alarm Redesign).